

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

Permit #: PRPWFC20163086, Public Works Infrastructure Permit - Commercial  
SAINT LUKE'S EAST - WEST PARKING LOT  
Address: 100 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

**Inspection Item:**

<b>Inspection:</b>	<b>Inspector:</b>	<b>Outcome:</b>	<b>Date:</b>
PW-Stabilized Subgrade	Steve Robbins	Partial	Tuesday, April 25, 2017

**Informational**

1 Today they continued to get the grade ready for rock and ge-grid, this is south end of the parking lot that they are merging with the existing. The subgrade is ready to have rock and geo-grid installed.Steve Robbins 04/24/2017 2:32 PM

**Informational**

2 Today they are installing the geo-grid for the remaining part of the parking lot. This afternoon they are bringing in the base rock.Steve Robbins 04/25/2017 12:36 PM

**Comments:**