
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20152150, Public Works Infrastructure Permit - Commercial
I-470 BUSINESS AND TECHNOLOGY CENTER
Address: 2640 NE MCBAIN DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
PW-Storm - Sewer Construction Inspection Informational	Tom Chandler	Passed	Wednesday, April 26, 2017

- 1 Tom Chandler 11/30/2016 1:24 PM Storm sewer construction.
Tom Chandler 12/20/2016 1:28 PM Storm sewer connection on east side of building installed and stubbed for roof drains.
Tom Chandler 02/07/2017 3:59 PM Roof drains line on west side of building installed and connected to existing FI.
Tom Chandler 02/13/2017 3:41 PM poured walls to modify existing FI on SW corner of building.
Tom Chandler 04/26/2017 3:07 PM CI converted with new lid and grate has been installed and grouted. Storm sewer construction is complete.

Driveway Inspection	Tom Chandler	Passed	Wednesday, April 26, 2017
---------------------	--------------	--------	------------------------------

Informational

- 1 Tom Chandler 03/24/2017 7:45 AM Completed driveway on south end of McBaine. Will do driveway on east side later.
Tom Chandler 04/13/2017 12:20 PM Poured curbs on North drive entrance on McBaine. Will pour drive at a later time.
Tom Chandler 04/26/2017 3:11 PM North drive entrance on McBaine has been completed.

Comments:
