

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20161240,
The Summit Church
Address: 3381 NW CHIPMAN RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
PW-ESC - (Vegetation/Ground Cover)	Steve Robbins	Partial	Wednesday, April 26, 2017

Informational

1 They are going to put more seed down, they do not have 70 percent vegetation yet. Steve Robbins 04/26/2017 3:43 PM

Informational

1 All the sod has been installed and seed has been planted and is coming up, the majority of the seed is established, It is not 70 percent but it is getting close. All the plants and trees have been planted. Steve Robbins 04/14/2017 9:44 AM

PW-Erosion Sediment Control (ESC) Inspection	Steve Robbins	Partial	Wednesday, April 26, 2017
--	---------------	---------	------------------------------

Informational

1 The erosion control is still in place because the 70 percent vegetation is not established yet. Steve Robbins 04/14/2017 1:27 PM

Informational

2 The erosion control is still good. They will put some more seed down to try and fill in the bare spots. The erosion control is doing good. Steve Robbins 04/26/2017 3:40 PM

Comments: