

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20163086, Public Works Infrastructure Permit - Commercial
SAINT LUKE'S EAST - WEST PARKING LOT
Address: 100 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
PW-Stabilized Subgrade	Steve Robbins	Partial	Thursday, April 27, 2017

Informational

- 1 Today they continued to get the grade ready for rock and ge-grid, this is south end of the parking lot that they are merging with the existing. The subgrade is ready to have rock and geo-grid installed.Steve Robbins 04/24/2017 2:32 PM

Informational

- 2 Today they are installing the geo-grid for the remaining part of the parking lot. This afternoon they are bringing in the base rock.Steve Robbins 04/25/2017 12:36 PM

Informational

- 3 All the rock and geo-grid has been installed, yesterday they were putting the stakes in with stringline for the curbs. We go some rain yesterday.Steve Robbins 04/27/2017 7:06 AM

Comments: