

## Inspection Summary

Permit #: PRCOM20152912, Building Permit - Commercial

Address: 2751 NE DOUGLAS ST, Unit:T, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

|   |              |          |                          |
|---|--------------|----------|--------------------------|
| Inspection:   | Inspector:   | Outcome: | Date:                    |
| <b>Electrical Service<br/>Inspection -<br/>Commercial</b> | Khanh Nguyen | Failed   | Thursday, April 27, 2017 |

**Corrective Action Required**

|   |      |  |
|---|------|--|
| 1 | Misc | -PROTECT GROUNDING ELECTRODE CONDUCTOR INSIDE A RACEWAY WHERE IT IS EXPOSED TO DAMAGE<br>-BOND SERVICE PANEL ENCLOSURE<br>-INSTALL INSULATING BUSHINGS AT ALL EMT ENTRIES INTO THE PANEL FOR CONDUCTORS #4 OR LARGER |
|---|------|--|

|                           |              |        |                          |
|---------------------------|--------------|--------|--------------------------|
| <b>In-wall Inspection</b> | Khanh Nguyen | Failed | Thursday, April 27, 2017 |
|---------------------------|--------------|--------|--------------------------|

**Corrective Action Required**

|   |      |   |
|---|------|---|
| 1 | Misc | -SECURE EMT WITHIN 3 FT OF PANEL<br>-BOND ALL METAL BOXES<br>**BOND THE SWITCHBOX IN RESTROOM<br>-INSTALL BUSHINGS AT EMT ENTRY INTO PANEL<br>**CUT BUSHINGS<br>-INSTALL BLOCKINGS FOR GRAB BARS PER ANSI 117 |
|---|------|---|

**Comments:**