

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRRES20161479, Building Permit - Residential

Address: 3118 SE 3RD TER, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
PW-Sidewalk Inspection	Tom Chandler	Passed	Thursday, April 27, 2017

Informational

- 1 Tom Chandler 04/06/2017 3:19 PM Inspected forms only. Section on Coyle drive will be poured later. Rest of sidewalk and ADA ramp passed inspection for cross slope and compacted aggregate.
Tom Chandler 04/14/2017 1:45 PM Sidewalk that has been poured has passed final inspection. Still need section on Coyle drive to be completed.
Tom Chandler 04/24/2017 4:18 PM Poured remaining section of sidewalk today.
Tom Chandler 04/27/2017 12:10 PM All the sidewalk has been completed and passed final inspection.

Comments: