
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20160726, Public Works Infrastructure Permit - Commercial
Chapman Plaza II 1st Phase

Address: 710 SE BLUE PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
PW-Site Visit	Tom Chandler	Partial	Thursday, April 27, 2017

Informational

- 1 Tom Chandler 01/18/2017 9:11 AM Rough Grading has been completed.
Tom Chandler 01/24/2017 1:50 PM Talked to Tom Kraft about timeline of finishing the phase I construction. Still need to do some fine grading and vegetation. Rip Rap to be installed at end of parking lot as well. Striping still needs to be completed as well.
Tom Chandler 03/14/2017 3:04 PM Seeding has been done. Striping for parking lot will happen in the next week or two depending on weather.
Tom Chandler 04/27/2017 3:08 PM Striping for parking lot has been completed. Still need to install Handicap signs and rip-rap.

Comments:
