

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20161240,
The Summit Church
Address: 3381 NW CHIPMAN RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
PW-Grading/Excavation/Fill Inspection Informational	Steve Robbins	Partial	Monday, May 01, 2017

- 1 Kent Monter recieved a complaint from Marlo Knapp about her private drive that you can enter from chipman rd just east of the Summit Church entrance. I went to her house and talked with her and she showed me what her concern is and I took pictures. I showed Kent the pictures of some standing water which looks to be the result of the dirt eroding away. We do not think it is the result of anything summit church has done but I am going to ask them if they have some extra dirt if they can put some in spots where the water is standing. Steve Robbins 05/01/2017 3:05 PM

Informational

- 1 Due to the rain nothing has been going on for the site work. As soon as the weather breaks they will be resuming work on the storm sewer Steve Robbins 08/31/2016 3:18 PM

PW-Install Street and Stop Signs Informational	Steve Robbins	Partial	Monday, May 01, 2017
--	---------------	---------	-------------------------

- 1 The end of road marker signs have been installed on ashurst and all the other signs have been installed except for the stop sign on viewhigh and ashurst. This is in the K.C. ROW as is the entrance that they want to be concrete, Today they formed the entrance for the curb. I talked to Mark from Huber and the contractors and let them know that K.C. had to inspect that ROW. Steve Robbins 05/01/2017 3:10 PM

Comments:

