

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

Permit #: PRPWFC20163086, Public Works Infrastructure Permit - Commercial  
SAINT LUKE'S EAST - WEST PARKING LOT  
Address: 100 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

**Inspection Item:**

<b>Inspection:</b>	<b>Inspector:</b>	<b>Outcome:</b>	<b>Date:</b>
PW-Proof roll parking lot	Steve Robbins	Partial	Tuesday, May 02, 2017

**Informational**

- 1 Today I did a proofroll for the curbs to go in on the remaining portion of the parking lot. We will see how much it rains tonight. The parking lot has good flow so if it doesn't rain much I will let them pour the curbs tomorrow or thursday. I will need another proofroll before the base goes in. Steve Robbins 05/02/2017 3:19 PM

**Comments:**