

**PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201**

Inspection Summary

Permit #:PRRES20162861, Building Permit - Residential
Address: 3333 SW JESSIE CIR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Electrical Service Inspection - Residential	Dale Carter	Passed	Friday, May 05, 2017

Gas Piping Inspection - Residential	Dale Carter	Passed	Friday, May 05, 2017
--	-------------	--------	----------------------

Gas Service Inspection - Residential	Dale Carter	Failed	Friday, May 05, 2017
---	-------------	--------	----------------------

Corrective Action Required

1	Misc	Pressure OK, but gas line not bonded.
---	------	---------------------------------------

All Rough Inspection - Residential	Dale Carter	Failed	Friday, May 05, 2017
---	-------------	--------	----------------------

Corrective Action Required

1	Misc	-Install purlin-legs over garage. -R&R purlin-leg over master closet that is <45deg. -Nail corner studs. -Provide lateral bracing for ceiling joists. -Nail joist-hangers in basement. -Plans do not show the short-walls over the headers/LVL along perimeter of great room; also do not show the LVL crossing above the great room, which supports the roof. Resolution will likely require engineer report and/or alteration of plans. -Install straps at wall plates that are bored more than 50% for
---	------	--

passage of plumbing.

-Install electrical shielding plates at corners of stairs.

**Water Service
Inspection - Residential**

Dale Carter

Passed

Friday, May 05, 2017

Comments: