
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20162552, Public Works Infrastructure Permit - Commercial

SUMMIT SQUARE APARTMENTS

Address: 801 NW DONOVAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
PW-Street - Proof Roll	Steve Robbins	Partial	Thursday, May 11, 2017

Informational

1 We did a proofroll for the lower parking lot and and parking garages on the lower level by the north entrance. This portion passed except for on area that we marked with paint and they came back and dug in out and let it dry and replaced with more rock. We did another proofroll and it was good.Steve Robbins 05/11/2017 7:16 AM

PW-Curb - Proof Roll	Steve Robbins	Partial	Thursday, May 11, 2017
----------------------	---------------	---------	---------------------------

Informational

1 We completed a proofroll on the lower level before the curbs were installed.Steve Robbins 05/11/2017 7:11 AM

PW-Street - Proof Roll	Steve Robbins	Partial	Thursday, May 11, 2017
------------------------	---------------	---------	---------------------------

Informational

1 We did a proofroll for the lower parking lot and and parking garages on the lower level by the north entrance. This portion passed except for on area that we marked with paint and they came back and dug in out and let it dry and replaced with more rock. We did another proofroll and it was good.Steve Robbins 05/11/2017 7:16 AM

Comments:

