

---

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

---

Permit #: PRPWFC20162552, Public Works Infrastructure Permit - Commercial

SUMMIT SQUARE APARTMENTS

Address: 801 NW DONOVAN RD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection Item:

<b>Inspection:</b>	<b>Inspector:</b>	<b>Outcome:</b>	<b>Date:</b>
PW-Street - Proof Roll	Steve Robbins	Partial	Thursday, May 11, 2017

Informational

1 We did a proofroll for the lower parking lot and and parking garages on the lower level by the north entrance. This portion passed except for on area that we marked with paint and they came back and dug in out and let it dry and replaced with more rock. We did another proofroll and it was good.Steve Robbins 05/11/2017 7:16 AM

PW-Curb - Proof Roll	Steve Robbins	Partial	Thursday, May 11, 2017
----------------------	---------------	---------	---------------------------

Informational

1 We completed a proofroll on the lower level before the curbs were installed.Steve Robbins 05/11/2017 7:11 AM

PW-Street - Proof Roll	Steve Robbins	Partial	Thursday, May 11, 2017
------------------------	---------------	---------	---------------------------

Informational

1 We did a proofroll for the lower parking lot and and parking garages on the lower level by the north entrance. This portion passed except for on area that we marked with paint and they came back and dug in out and let it dry and replaced with more rock. We did another proofroll and it was good.Steve Robbins 05/11/2017 7:16 AM

PW-Street - Base Lift	Steve Robbins	Partial	Thursday, May 11, 2017
-----------------------	---------------	---------	---------------------------

Informational

- 1 The base rock and geo-grid has been installed on part of the north entrance. We had a proofroll for this section of the parking lot. Steve Robbins 04/28/2017 3:12 PM

Informational

- 1 They are putting down more rock and geo-grid for the parking lot they are on the lower level of where the parking will be. Steve Robbins 05/08/2017 1:01 PM

Informational

- 2 The base rock asphalt has been installed on the lower level of the north entrance. Steve Robbins 05/11/2017 7:21 AM

**Comments:**

---