

---

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

---

Permit #: PRPWFC20171247, Public Works Infrastructure Permit - Commercial  
Saint Luke's - OR Expansion #2  
Address: 100 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

**Inspection Item:**

<b>Inspection:</b>	<b>Inspector:</b>	<b>Outcome:</b>	<b>Date:</b>
PW-Roof Drain	John DiMauro	Partial	Thursday, May 11, 2017

**Informational**

1 John DiMauro 05/11/2017 11:21 AM  
Crew is on site working on the installation of the roof drain structures.

PW-Sanitary Sewer Construction Inspection	John DiMauro	Passed	Thursday, May 11, 2017
--	--------------	--------	---------------------------

**Informational**

1 John DiMauro 05/11/2017 10:58 AM  
The crew on site removed the existing sanitary sewer manhole and the 6" & 8" PVC pipes. They installed a new 20'ft section of 6" PVC and tied it to the existing 6" pipe. They also installed 100.90'ft of 8" PVC pipe and tied it into two new manholes.

PW-Storm - Sewer Construction Inspection	John DiMauro	Partial	Thursday, May 11, 2017
---	--------------	---------	---------------------------

**Informational**

1 John DiMauro 05/11/2017 11:10 AM  
The crew removed the existing storm sewer structure and 12" R.C.P. They are in the process of installing the new pipe and roof drain structures this morning.

**Comments:**

---

