

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20161367, Public Works Infrastructure Permit - Commercial
JOHN KNOX VILLAGE - MEADOWS
Address: 1800 NW OBRIEN RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
PW-Stabilized Subgrade	Steve Robbins	Partial	Thursday, May 11, 2017

Informational

1 Nothing was done with the sidewalk today, I took over this project from Glenn Martin, all the water, storm and sanitary has been installed and tested. They still have the parking lot to do. Steve Robbins 04/12/2017 3:52 PM

Informational

2 Today they are installing the geo-grid and rock for the parking area off of moore st, they are about halfway finished with the area. Steve Robbins 05/11/2017 2:19 PM

PW-Sidewalk Inspection	Steve Robbins	Partial	Thursday, May 11, 2017
------------------------	---------------	---------	---------------------------

Informational

1 Nothing was done with the sidewalk today, I took over this project from Glenn Martin, all the water, storm and sanitary has been installed and tested. They still have the parking lot to do. Steve Robbins 04/12/2017 3:52 PM

Informational

1 I talked to the contractor, Shaw, they have tore out the public sidewalk on O'brien and are getting ready to form it. It also has a few ADA ramps. Steve Robbins 05/08/2017 3:11 PM

Informational

2 The sidewalk on O;brien and moore st. has been formed and compacted with rock and ADA ramp formed. Steve Robbins 05/11/2017 2:28 PM

Comments:

