

**PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201**

Inspection Summary

Permit #:PRRES20170104, Building Permit - Residential
Address: 1696 NE PARKWOOD DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Khanh Nguyen	Failed	Friday, May 12, 2017

Corrective Action Required

1 Misc

FRAMING:

-SUPPORT THE HIPS ABOVE FRONT BED; INSTALL RAFTER TIES EVERY 4 FT MIN.

**SUPPORT THE HIPS WITH A FRAME. GIVE PLENTY OF NAILS AT RAFTER TIE-RAFTER CONNECTIONS. LOOK AT TABLE IRC R802.5.1(9) FOR REFERENCE

**DON'T CONFUSE THE COLLAR TIES FROM RAFTER TIES. RAFTER TIES ARE WITHIN BOTTOM 1/3 OF RAFTER HEIGHT; COLLAR TIES ARE WITHIN 1/3 UPPER TOP OF RAFTERS

ELECTRICAL:

-PROTECT NM WIRING WITHIN SIX FT OF ATTIC ACCESS. ALL THE CABLES THAT RUN ACROSS THE STUDDINGS SHALL BE PROTECTED

**PROTECT SIX FT OUT FROM ATTIC ACCESS

****OK TO INSULATE

Comments: