# PLANNING AND CODES ADMINISTRATION DEPARTMENT 220 SE GREEN STREET LEE'S SUMMIT, MO 64063 (816) 969-1200 FAX (816) 969-1201

# **Inspection Summary**

Permit #:PRRES20163205, Building Permit - Residential Address: 4832 NE JAMESTOWN DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Outcome: Date:

All Rough Inspection - Khanh Nguyen Failed Friday, May 12, 2017

Residential

Corrective Action Required

L Misc \*\*REPAIR THE SILT FENCE ALONG STREET

### FRAMING:

- -NAIL SIDING PER CODE. TO SILL PLATE @ 6" OC
- -INSTALL FLASHING AT STOOP; ABOVE ALL EXTERIOR TRIMS
- -GARAGE PORTAL BRACE WALLS: SEAM IN SHEATHING SHALL BE WITHIN 24" OF THE WALL MID-HEIGHT; YOU HAVE A SEAM THAT IS JUST BELOW THE HEADER; SEAM SHALL BE BLOCKED AND NAILED PER CODE; STRAP THE INNER SIDE OF THE PORTAL PER DETAIL. SEE PLAN
- -INSTALL COLLAR TIES AT INTERVAL NO MORE THAN 4 FT
- -BRACE INTERIOR WALLS PER PLAN
- -FIREBLOCKING: FB FIREPLACE SPACE, FB ALL BASEMENT WALL FROM JOIST SPACE AND CEILING FURDOWN AND SOFFIT SPACE; FIRESTOP ALL FLOOR/CEILING PENETRATIONS
- -SUPPORT HIPS ABOVE FRONT BED
- -NAIL ALL HANGERS THROUGHOUT
- -OVERNOTCHED JOIST BELOW FRONT BATH TOILET
- -EXPOSE THE FLOOR SPACE UNDER THE LAUNDRY DRAIN

# PLUMBING:

- -INSTALL STUD SHOE AT LAUNDRY
- -IN BASEMENT BATH, INSTALL STUD SHOES FOR ALL BEARING WALL STUDS BORED MORE THAN 40%

# **ELECTRICAL:**

- -INSTALL FLOOD LIGHT AT REAR
- -STUD AT PANEL BORED MORE THAN 40% SHALL BE REINFORCED WITH A STUD SHOE
- -WIRING RUNNING ACROSS JOISTS AND STUDDINGS WITHIN SIX FT OF ATTIC ACCESS MUST BE PROTECTED
- -PROTECT WIRING AT REAR BASEMENT WALL NEAR STAIR WHERE SECURED ALONG STUD WITHIN 1.25" OF NAILING SURFACE
- -PROVIDE WALL RECEPTACLE SPACING PER CODE NEAR WET BAR

\*\*\*OK TO INSULATE

**Electrical Service** Khanh Nguyen Passed Friday, May 12, 2017 **Inspection - Residential** 

**Comments:**