

**PLANNING AND CODES ADMINISTRATION DEPARTMENT  
220 SE GREEN STREET  
LEE'S SUMMIT, MO 64063  
(816) 969-1200 FAX (816) 969-1201**

## Inspection Summary

---

Permit #:PRCOM20161756, Building Permit - Commercial  
Address: 795 NW DONOVAN RD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection:	Inspector:	Outcome:	Date:
<b>Rough Framing Inspection - Commercial</b>	John Borns	Partial	Friday, May 12, 2017

Partial Correction

1 Misc

COMPONENTS OF PORTAL FRAMING: INTERIOR PORTAL STRAPS  
IN PLACE AND FULLY NAILED;

Corrective Action Required

3 Misc

**1ST FLOOR: CHECK ENTIRE PERIMETER SILL PLATE AND ENSURE  
ALL ANCHOR BOLTS ARE INSTALLED PER IBC: MIN TWO PER  
PIECE; ONE WITHIN 12" OF EACH END OF EACH PIECE; MAX 4'  
O/C.**

Corrective Action Required

4 Misc

**1ST FLOOR: NUMBER OF JACK STUDS SUPPORTING HEADERS IS  
NOT IBC COMPLIANT.**

**Comments:**