

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20161367, Public Works Infrastructure Permit - Commercial
JOHN KNOX VILLAGE - MEADOWS
Address: 1800 NW OBRIEN RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
PW-Stabilized Subgrade	Steve Robbins	Partial	Monday, May 15, 2017

Informational

- 1 On friday and today they are installing geo-grid and rock in the parking lot off the Moore st. entrance. I talked to Mike W. and he said they got permission to make the parking lot spaces a few feet shorter because of the retaining wall took up a few more feet than they expected.Steve Robbins 05/15/2017 9:57 AM

Informational

- 1 Nothing was done with the sidewalk today, I took over this project from Glenn Martin, all the water, storm and sanitary has been installed and tested. They still have the parking lot to do.Steve Robbins 04/12/2017 3:52 PM

Informational

- 2 Today they are installing the geo-grid and rock for the parking area off of moore st, they are about halfway finished with the area.Steve Robbins 05/11/2017 2:19 PM

Comments: