

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #:PRCOM20161756, Building Permit - Commercial
Address: 795 NW DONOVAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Rough Framing Inspection - Commercial	John Borns	Partial	Monday, May 15, 2017

Partial Correction

1 Misc

COMPONENTS OF PORTAL FRAMING: INTERIOR PORTAL STRAPS IN PLACE AND FULLY NAILED;

Corrective Action Required

2 Misc

1ST FLOOR: CHECK ENTIRE PERIMETER SILL PLATE AND ENSURE ALL ANCHOR BOLTS ARE INSTALLED PER IBC: MIN TWO PER PIECE; ONE WITHIN 12" OF EACH END OF EACH PIECE; MAX 4' O/C.

Corrective Action Required

3 Misc

1ST FLOOR: NUMBER OF JACK STUDS SUPPORTING HEADERS IS NOT IBC COMPLIANT.

Partial Correction

4 Misc

INTERIOR SHEAR WALLS AT STAIRWELLS OK TO COVER WITH 1ST LAYER GWB WHEN READY

Comments: