

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

Permit #: PRPWFC20163086, Public Works Infrastructure Permit - Commercial  
SAINT LUKE'S EAST - WEST PARKING LOT  
Address: 100 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

**Inspection Item:**

<b>Inspection:</b>	<b>Inspector:</b>	<b>Outcome:</b>	<b>Date:</b>
PW-ESC - (Vegetation/Ground Cover) Informational	Steve Robbins	Partial	Tuesday, May 16, 2017
1	The straw matting was finished being installed today around the detention basin. Steve Robbins 03/03/2017 2:33 PM		
2	Today they started to install the seed and straw rolls on the hill of the detention basin that has been installed. They are on the west side of the detention basin. Steve Robbins 03/02/2017 10:41 AM		
3	The hydro seed has been installed over all the areas that it needs to be except for the area that has not yet been torn out. Steve Robbins 03/30/2017 2:38 PM		
4	The vegetation has come in on the detention basin and it has been coming in good around the whole area. They still have a few spots to touch up after the rest of the parking lot gets finished. Steve Robbins 05/16/2017 7:10 AM		

**Comments:**