

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

Permit #: PRPWFC20161367, Public Works Infrastructure Permit - Commercial  
JOHN KNOX VILLAGE - MEADOWS  
Address: 1800 NW OBRIEN RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

**Inspection Item:**

<b>Inspection:</b>	<b>Inspector:</b>	<b>Outcome:</b>	<b>Date:</b>
PW-Stabilized Subgrade	Steve Robbins	Partial	Wednesday, May 17, 2017

**Informational**

1 On friday and today they are installing geo-grid and rock in the parking lot off the Moore st. entrance. I talked to Mike W. and he said they got permission to make the parking lot spaces a few feet shorter because of the retaining wall took up a few more feet than they expected. Steve Robbins 05/15/2017 9:57 AM

**Informational**

2 Nothing was done with the sidewalk today, I took over this project from Glenn Martin, all the water, storm and sanitary has been installed and tested. They still have the parking lot to do. Steve Robbins 04/12/2017 3:52 PM

**Informational**

3 Today they are installing the geo-grid and rock for the parking area off of moore st, they are about halfway finished with the area. Steve Robbins 05/11/2017 2:19 PM

**Informational**

4 They have not done anymore installation of the rock and geo-grid. Steve Robbins 05/17/2017 3:16 PM

**Comments:**