

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #:PRCOM20162048, Building Permit - Commercial
Address: 820 NW BLUE PKWY, Unit:H, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Above Ceiling Inspection	John Borns	Partial	Thursday, May 18, 2017

Partial Correction
1 Misc

OK TO COVER WHEN READY LIGHT-GAUGE STEEL FRAMING FOR SOFFITS/BULKHEADS AT: MEN'S APPAREL 001; LIGHT COVES AT MEN'S H&M, LADIES EAST OF (C);

Partial Correction
2 Misc

OKAY TO COVER GWB CEILING FRAMING & ABOVE-CEILING SYSTEMS AT: BABY/BOY/GIRL FLOOR AREA; MEN'S H&M; LADIES EVERYDAY EXCEPT NW ENTRANCE CORNER -- AFTER REMAINING HVAC DUCT & DUCT INSULATION IS COMPLETED; FITTING RM AREA 2 (MEN'S); LADIES FROM (C) COMPLETE TO EAST INCLUDING SOFFIT AT EAST WALL; FITTING RM AREA 1; RESTROOMS 012 & 013; SOFFIT & CEILING AT ENTRY VISTIBULE [002]; [003] DISPLAY WINDOW #1; [006] DISPLAY WINDOW #2; [026] DISPLAY WINDOW #3; [004] POSTER WINDOW #1; [007] POSTER WINDOW #2; [025] POSTER WINDOW #5; [020] POSTER WINDOW #3; [023] POSTER WINDOW #4; [005] OPEN WINDOW;

Partial Correction
3 Misc

OK TO COVER WHEN READY ACT CEILING FRAMING + ABOVE-CEILING SYSTEMS @ BACK OF HOUSE EXCEPT AT MANAGER'S OFC AND ABOVE DOOR (109)

ENSURE ALL SLEEVE THROUGH RATED WALLS ARE FIRE-STOPPED BEFORE DROPPING CEILING TILE

Comments: