

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20161367, Public Works Infrastructure Permit - Commercial
JOHN KNOX VILLAGE - MEADOWS
Address: 1800 NW OBRIEN RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
PW-Sidewalk Inspection	Steve Robbins	Passed	Thursday, May 18, 2017

Informational

1 Nothing was done with the sidewalk today, I took over this project from Glenn Martin, all the water, storm and sanitary has been installed and tested. They still have the parking lot to do. Steve Robbins 04/12/2017 3:52 PM

Informational

2 I talked to the contractor, Shaw, they have tore out the public sidewalk on O'brien and are getting ready to form it. It also has a few ADA ramps. Steve Robbins 05/08/2017 3:11 PM

Informational

3 The sidewalk on O;brien and moore st. has been formed and compacted with rock and ADA ramp formed. Steve Robbins 05/11/2017 2:28 PM

Informational

4 The sidewalk on o'brien and moore st. has been inspected and has passed. Threre is also an ADA ramp on the corner of moore and o'brien, it has also passed. They still have to do an approach on moore st. Steve Robbins 05/18/2017 3:42 PM

Comments: