## PLANNING AND CODES ADMINISTRATION DEPARTMENT 220 SE GREEN STREET LEE'S SUMMIT, MO 64063 (816) 969-1200 FAX (816) 969-1201

## **Inspection Summary**

Permit #:PRCOM20163096, Building Permit - Commercial Address: 100 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Outcome: Date:

Underground Electrical John Borns Partial Thursday, May 25, 2017

Inspection - Commercial

**Partial Correction** 

1 Misc OK TO COVER WHEN READY BURIED CONDUIT FOR SITE

ELECTRICAL SYSTEM: TWO 1" PVC CONDUITS ACROSS NORTH DRIVEWAY APRON + TWO 1-1/2" PVC CONDUITS TO 70' WEST

INTO PARKING LOT, EAST END OF WHICH IS TO BE

EXTENDED/BORED EAST TO REAR OF MAIN BUILDING; FROM EXISTING QUAZITE BOX AT PRINT MARK (30) TO NEW Q-BOX AT (31); FROM Q-BOX AT (32) TO EXISTING WALL-MOUNTED J.B. AT

(33);

**Partial Correction** 

2 Misc OK TO POUR WHEN READY LIGHT POLE BASES: ALL EXCEPT A,15

**Partial Correction** 

3 Misc OK TO COVER WHEN READY BURIED CONDUIT TO LIGHT POLE

LOCATIONS: FROM L.P. B,8 TO B,9 TO B,10; FROM B,10 TO A,12

TO A,13; FROM L.P. A,15 TO HANDHOLE BOX ~20 N/NE

**Comments:**