

**PLANNING AND CODES ADMINISTRATION DEPARTMENT**  
**220 SE GREEN STREET**  
**LEE'S SUMMIT, MO 64063**  
**(816) 969-1200 FAX (816) 969-1201**

## Inspection Summary

---

Permit #:PRCOM20161756, Building Permit - Commercial  
Address: 795 NW DONOVAN RD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection:	Inspector:	Outcome:	Date:
<b>Rated Assembly Inspection</b>	John Borns	Partial	Thursday, June 01, 2017

Partial Correction  
1 Misc

RATED ASSEMBLY AT STAIRWELLS:  
OK TO COVER 5/8" TYPE X MOLD TOUGH GWB AT **NORTH STAIRWELL WALLS**: 2ND LAYER AT 1ST LEVEL WELL FACE + 1ST LAYER PRE-ROCK AT JOIST SPACE AT BACKSIDE; 1ST LAYER AT 2ND LEVEL WELL FACE; 2ND LAYER AT 2ND LEVEL WELL FACE + PRE-ROCK AT JOIST SPACE AT BACKSIDE; 1ST LAYER AT 3RD LEVEL WELL FACE; **2 LAYERS PRE-ROCK AT JOIST SPACE AT BACKSIDE AT 1ST, 2ND & 3RD LEVELS**;

OK TO COVER 5/8" TYPE X MOLD TOUGH GWB AT **SOUTH STAIRWELL WALLS**: 2ND LAYER AT 1ST LEVEL WELL FACE + 1ST LAYER PRE-ROCK AT JOIST SPACE AT BACKSIDE; 1ST LAYER AT 2ND LEVEL WELL FACE; 2ND LAYER AT 2ND LEVEL WELL FACE + PRE-ROCK AT JOIST SPACE AT BACKSIDE; **1ST LAYER AT 3RD LEVEL WELL FACE + PRE-ROCK AT JOIST SPACE AT BACKSIDE**;

Partial Correction  
2 Misc

OK TO COVER WHEN READY RATED ASSEMBLY AT ELEVATOR SHAFT: **1ST & 2ND LAYERS PERIMETER PRE-ROCK AT JOIST SPACE AT 1ST, 2ND, AND 3RD FLOORS**;

Partial Correction  
3 Misc

**OK TO COVER AT RATED CORRIDOR WALLS:**  
**1ST FLOOR: 1ST LAYER 5/8" TYPE X GWB**;

Corrective Action Required  
4 Misc

**VERTICAL FIRE-BLOCKING AT 10' HORIZ INTERVALS:**  
**CLOSE GAPS AT MID-HEIGHT AND TOP OF ALL**

**Comments:**