

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #:PRRES20170130, Building Permit - Residential
Address: 404 SE WEISS CIR, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Mike Copeland	Not Ready	Wednesday, June 07, 2017

Corrective Action Required

- | | | |
|---|------|---|
| 1 | Misc | 1. Sill plate at garage portal not nailed 3" o.c. Nail garage portal 3" o.c. |
| | | 2. Nail all siding per manufacturer's instructions. |
| | | 3. Rear grade, required to have minimum 6" clearance from grade, will check at final. |
| | | 4. Next to deck door, overnotched stud for exterior light. No security blocking. |
| | | 5. Fireblocking integrity, loose insulation is no acceptable unless packed tight. |
| | | 6. Anchor all columns and sill plates per code. |
| | | 7. Support all plumbing 4' o.c. |
| | | 8. Missing roof truss hangers, check packet. |
| | | 9. Fireblock basement wall next to stairs. |
| | | 10. Security block walkout door. |
| | | 11. No floor joist layout included with plan packet. |

Not a complete inspection. Do not insulate.

Gas Piping Inspection - Residential	Mike Copeland	Passed	Wednesday, June 07, 2017
--	---------------	--------	--------------------------

Electrical Service Inspection - Residential	Mike Copeland	Passed	Wednesday, June 07, 2017
--	---------------	--------	--------------------------

Gas Service Inspection - Mike Copeland Passed
Residential

Wednesday, June 07, 2017

Comments: