

**PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201**

Inspection Summary

Permit #:PRCOM20170703, Building Permit - Commercial
Address: 100 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Underslab Plumbing Inspection - Commercial	John Borns	Not Ready	Thursday, June 08, 2017

Corrective Action Required

1	Misc	LSCO SEC 7-142; IBC 106: PERMIT DRAWINGS ON SITE DO NOT CONTAIN REQUIRED DRAWING SHEET. NO INSPECTIONS WITHOUT CITY-STAMPED PERMIT PRINTS
---	------	---

Concrete Walls and Columns Inspection	John Borns	Partial	Thursday, June 08, 2017
--	------------	---------	-------------------------

Partial Correction

1	Misc	OK TO POUR WHEN READY C.I.P. CONCRETE COLUMNS @ FOLLOWING LOCATIONS: G/16; H/16; H/17; J/17.8; J/15; J/16; J/17; H/18.2; H/17.8; I/18.2; J/18.2; J/12.9; G/12.9; G/14;
---	------	--

Comments: