

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #:PRCOM20161177, Building Permit - Commercial
Address: 500 NW MOORE ST, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Commercial	John Borns	Partial	Thursday, June 08, 2017

Partial Correction

1	Misc	OK TO PRE-ROCK DESIGNATED WALL SECTIONS AT SHOWERS AT: 203 SW; 206; 211; 212; 214; 215; 217; 222; 224; 303; 304; 305; 310; 311; 312; 314; 315; 317; 322; 323; 324; 403; 404; 405; 411; 415; 422; 423; 424;
---	------	---

Partial Correction

2	Misc	OK TO COVER WHEN READY FRAMING OF WALLS AND CEILINGS + SYSTEMS TO BE ENCLOSED AT SPACES: 204; 205; 211; 212 EXCEPT FOR EAST WALL TO BE FIRE-BLOCKED;
---	------	--

Partial Correction

3	Misc	OK TO INSTALL GWB CEILING AT CORRIDOR SPACES: 201; 216; 219; 221; 225;
---	------	---

Comments: