

**PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201**

Inspection Summary

Permit #:PRCOM20161177, Building Permit - Commercial
Address: 500 NW MOORE ST, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Rated Assembly Inspection	John Borns	Partial	Tuesday, June 13, 2017

Partial Correction
1 Misc

**OK TO COVER WHEN READY PRE-ROCK GWB AT SHOWERS AT:
204; 205; 211; 212; 214; 215; 217; 222; 223; 224;**

304; 305; 310; 311; 312; 314; 315; 317; 322; 323; 324;

404; 405; 411; 412; 414; 415; 417; 422; 423; 424;

Rough Framing Inspection - Commercial	John Borns	Partial	Tuesday, June 13, 2017
--	------------	---------	------------------------

Partial Correction

1 B2304.6 Wall sheathing

**OK TO COVER WHEN READY EXTERIOR WALL SHEATHING
EXTERIOR FACE AT: 1ST LEVEL; 2ND LEVEL;
RE-SCREWING OF 3RD LEVEL IN PROGRESS -- TO BE
RE-INSPECTED**

All Rough Inspection - Commercial	John Borns	Partial	Tuesday, June 13, 2017
--	------------	---------	------------------------

Partial Correction

1 Misc

**OK TO PRE-ROCK DESIGNATED WALL SECTIONS AT SHOWERS AT:
203 SW; 206; 211; 212; 214; 215; 217; 222; 224;**

303; 304; 305; 310; 311; 312; 314; 315; 317; 322; 323; 324;

Partial Correction
2 Misc

403; 404; 405; 411; 415; 422; 423; 424;

**OK TO COVER WHEN READY FRAMING OF WALLS AND CEILINGS
+ SYSTEMS TO BE ENCLOSED AT SPACES:**

204; 205; 211; 212; 215; 217; 222; 223; 224; **214;**

Partial Correction
3 Misc

OK TO INSTALL GWB CEILING AT CORRIDOR SPACES:

201; 216; 219; 221; 225;

Comments: