

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #:PRCOM20170703, Building Permit - Commercial
Address: 100 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Underslab Plumbing Inspection - Commercial	John Borns	Partial	Wednesday, June 14, 2017

Partial Correction

1	Misc	OK TO COVER WHEN READY UNDER-SLAB PVC SANITARY DRAIN, WASTE, & VENT PIPING AT: SPACES 1A212, 216, 217, 221, 227 + MAIN DRAIN LINE FROM THEM TO BLDG DRAIN; ALL DWV PIPING NORTH OF (14)
---	------	--

NOTE IPC 312 / IRC P2503.5.1 REQUIREMENT FOR PRESSURE-TESTING PIPING SYSTEM.

Partial Correction

2	Misc	OK TO COVER WHEN READY SECTIONS ON ROOF DRAIN STORM PIPING: ON (H.6) FROM (15.6) TO CONNECTION AT MAIN STORM DRAIN LINE AT (17.5);
---	------	--

Footing Inspection - Commercial	John Borns	Partial	Wednesday, June 14, 2017
--	------------	---------	--------------------------

Partial Correction

1	Misc	RETAINING WALL FOOTING PER SECTIONS (2), (3) AND (4) ON SHEET S1.0 OK TO POUR WHEN READY AND APPROVED BY 3RD PARTY INSPECTOR
---	------	---

Partial Correction

2	Misc	OK TO POUR WHEN READY SECTIONS OF CONCRETE TIE BEAM, GRADE BEAM + INTEGRAL PIER CAPS AS FOLLOWS: ON (J) FROM (13.5) TO (14.7); FROM (14.7) TO (17.5); ON (G) FROM (13) TO (16);
---	------	---

ON (14) FROM (J) TO (I); FROM (E'.2) TO (F'.8); FROM (G.2) TO (I);

ON (17) FROM (E'.2) TO (G.8); FROM (H.2) TO (H.4);

ON (15) FROM (E'.2) TO (G.8); FROM (H.2) TO (H.4);

ON (16) FROM (E'.2) TO (H.5);

H/16.7 TO G/16; /17 TO H/16; H/16.7 TO H/18.2;

18.2/E' TO 18./I TO 17.8/I TO 17.8/I.7;

Comments: