

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20162552, Public Works Infrastructure Permit - Commercial

SUMMIT SQUARE APARTMENTS

Address: 801 NW DONOVAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
PW-Stabilized Subgrade	Steve Robbins	Partial	Wednesday, June 14, 2017

Informational

- 1 I talked with Jonathon Meyers and they are hoping to put the surface coat of asphalt on the phase 1 of the parking lot , probably next wednesday.They have rolled and compacted all the subgrade bb buildig 3 and 4.Steve Robbins 05/26/2017 2:32 PM

Informational

- 2 All of the base rock has been installed for the remainder of the parking lot and private street. We will be doing a proofroll after they get it compacted.Steve Robbins 06/14/2017 3:37 PM

Comments: