	<p>CITY OF LEE'S SUMMIT MISSOURI CODES ADMINISTRATION</p>	<p style="text-align: right;">8-18-5</p> <p style="text-align: right;">Bi-weekly Special Inspections Report</p>
---	--	--

Project Address 20 W. NE Saint Luke's Blvd. **Project Name** St. Luke's East OR Addition #2

Permit No. PrCom20170703 **Special Inspection Agency or Agent** Structural Engineering Associates, Inc.
PrCom20171689

This is to certify that I or qualified individual(s) working under my direction inspected and/or tested the following items in accordance with Chapter 17 of the 2003 International Building Code. The work was found to be in substantial compliance with the City approved plans, specifications, and applicable provisions of the City of Lee's Summit building code.

Check appropriate items

- | | |
|--|--|
| <p><input type="checkbox"/> INSPECTION OF WOOD FABRICATION PROCESS per 17044.2.1</p> <p><input type="checkbox"/> INSPECTION OF STEEL FABRICATION PROCESS per 1704.2.1</p> <p><input type="checkbox"/> INSPECTION OF STEEL per 1704.3-1704.3.3.3</p> <p><input checked="" type="checkbox"/> INSPECTION OF CONCRETE per 1704.4-1704.4.1</p> <p><input type="checkbox"/> INSPECTION OF MASONRY per 1704.5</p> | <p><input type="checkbox"/> INSPECTION OF SOIL CONDITIONS per 1704.7-1704.7.3</p> <p><input type="checkbox"/> INSPECTION OF PILE FOUNDATIONS per 1704.8</p> <p><input type="checkbox"/> INSPECTION OF PIER FOUNDATIONS per 1704.9</p> <p><input type="checkbox"/> INSPECTION OF EXTERIOR INSULATION AND FINISH SYSTEMS (EIFS) per 1704.12</p> <p><input type="checkbox"/> SPRAYED FIRE-RESISTIVE MATERIALS per 1704.11</p> <p><input type="checkbox"/> SMOKE CONTROL SYSTEMS per 1704.14</p> |
|--|--|



Professional Seal _____

Signature Nicolas Pino Date JUNE 16, 2017

CODES ADMINISTRATION, 220 SE GREEN ST, LEE'S SUMMIT, MO 64063

cc: Mark Brooks - St. Luke's; Mark Hunter - ACI; Mike Schmelig - JED; Daniel Polletta - JED; Dave Jardon - JED; Bill Lipp - JED; Brady Myers - JED; Garrett Estabrook - JED; AJ Devlin - JED; Pat Huss - Fordyce; Andy Nimz - GJS; Krishna Saha - SEA; Bryan Evans - SEA



STRUCTURAL ENGINEERING ASSOCIATES, INC.

Est. 1909

St. Luke's East - OR Addition #2

20 W. NE Saint Luke's Blvd.

Lee's Summit, MO 64086

Special Inspection Report #01

June 15, 2017

1) Summary of work performed from 05/16/17 through 05/31/17

- Concrete: Grade beams between J/14-15, E'-J/14, E'-I/17, E'-H/15, G/13-16, E'-I/16, H/16-17, G/16-H/17, H/18.2-17, F'-I/18.2, and I/18.2-17.8; Compressive strength tests.
- Drill & Epoxy Adhesive Bars: into existing footing at E'/14, E'/15, E'/16, E'/17, F'18.2, and I/18.2.

2) Changes from drawings/specifications/codes


Item 5 pertains to this time period.

3) Discrepancies with approved plans


No items pertain to this time period.

4) Resolved/corrected discrepancies


Item 5 pertains to this time period.



9 TYP. METAL STUD FRAMING ELEVATION
3/4" = 1'-0"




8 TYPICAL FRAMING AT PARAPET
3/4" = 1'-0"




7 TYPICAL HEADER - JAMB DETAIL
3/4" = 1'-0"


CENTER OPENING FT.	ANGLE SIZE
≤ 4'-0"	L4x4x5/16
4'-0" ≤ 6'-0"	L6x4x3/8
6'-0" ≤ 7'-0"	L6x4x3/8
7'-0" ≤ 8'-8"	L7x4x3/8




6 BRICK LINTEL SCHEDULE (LOOSE LINTEL)
3/4" = 1'-0"




5 TYP. METAL STUD BASE CONN.
3/4" = 1'-0"




4 TYPICAL WALL JOINTS
3/4" = 1'-0"



DOUBLE LAYER WALL TO DOUBLE LAYER WALL




SINGLE LAYER WALL TO DOUBLE LAYER WALL




SINGLE LAYER WALL TO SINGLE LAYER WALL


3 TYPICAL INTERSECTING WALL REIN.
1" = 1'-0"



2 TYPICAL ISOLATION JOINT
3/4" = 1'-0"



CONTROL JOINT (S.J.)



CONSTRUCTION JOINT (C.J.)

1 TYP. SLAB-ON-GRADE DETAILS
1" = 1'-0"

GENERAL NOTES

- These notes shall be read in conjunction with the Specifications and the Drawings. In the event of a conflict, notify the Architect for clarification.
 - Before executing anything herein shown, examine actual job conditions. Report any discrepancy, dimensional or otherwise, between architectural and structural Drawings and any other error, omission, or difficulty affecting the work to the Architect and to the Structural Engineer for review.
 - The Owner or his Representative reserves the right to inspect any material, fabrication, or workmanship at any time in field or shop for conformance to the Specifications and Drawings.
 - All details and sections are intended to be typical and shall be construed to apply to any similar situation elsewhere, except where a different detail is shown.
- DESIGN**
- Codes, specifications and standards (latest editions, U.N.O.)
 - All design and construction shall conform to the International Building Code (2012) as amended and adopted by the City of Lee's Summit, Missouri.
 - All construction shall comply with the provisions of the following codes, specifications and standards, except where noted to the contrary on drawings and specifications or where more stringent requirements are specified or shown:
 - ACI 301 "Specifications for Structural Concrete for Buildings"
 - ACI 318 "Building Code Requirements for Reinforced Concrete"
 - ACI 530 "Building Code Requirements for Masonry Structures"
 - ASCE 7-02 "Minimum Design Loads for Buildings and Other Structures"
 - AISC "Load and Resistance Factor Design (LRFD) Specification for Structural Steel Buildings"
 - AISI "Specifications for the Design of Cold-Formed Steel Structural Members"
 - SJI "Specifications, Load Tables, and Weight Tables for Steel Joist and Joist Girders"
 - SDI "Steel Deck Manual for Floor Decks and Roof Decks"
 - AWS D1.1 "Structural Welding Code - Steel"
 - Design Loads:
 - Roof - Snow (incl. rain on snow) 24 psf
 - Flat Roof Snow Load, Pf
 - Snow Importance Factor, Is 1.20
 - Thermal Factor, Ct 1.00
 - Wind
 - Ultimate Design Wind Speed (3 second gust) V = 120 mph
 - Service wind speed (3 second gust) V = 90 mph
 - Importance Factor (Service wind only), Iw = 1.15
 - Wind Exposure C
 - Internal Pressure Coefficient 0.18
 - Seismic
 - Seismic Use Group IV
 - Seismic Design Category C
 - Seismic Importance Factor, Ie 1.50
 - Spectral Response Acceleration, Ss 0.12g
 - Spectral Response Acceleration, S1 0.06g
 - Spectral Response Coefficient, Sds 0.096g
 - Spectral Response Coefficient, Sd1 0.068g
 - Site Class C
 - Basic Seismic-Force-Resisting System: Intermediate Reinforced Concrete Moment Frames
 - Design Base Shear (South) V = 176k
 - Design Base Shear (North) V = 176k
 - Seismic Response Coefficient, Cs 0.029
 - Response Modification Factor, R 5.0
 - Analysis Procedure Equivalent Lateral Force
 - Floor Live Load
 - Floor 100 psf
 - Entrances (exits), stairs 100 psf
 - Roof Live Load 50 psf
 - Interior Partition 5 psf
 - Load Combinations:
 - Strength Design:
 - 1.4D
 - 1.2D + 1.6L
 - 1.2D + 1.6L + 0.8W
 - 1.2D + 1.6W + 0.5L
 - 1.2D + 1.0E + 0.5L
 - 0.6D + (1.0E OR 1.6W)
 - Allowable Stress Design:
 - D
 - D + L
 - D + (W OR 0.7E) + L
 - 0.6D + W
 - 0.6D + 0.7E
 - Foundations are designed for the following net allowable bearing capacities:
 - Drilled piers on limestone, 50,000 psf
 - Footings on Limestone, 20,000 psf
 - Footings on Native Clay Soil or Engineered fill, 2,500 psf
 - Foundations and retaining walls have been designed for the following:
 - Active pressure 45 psf
 - At rest 60 psf
- EARTHWORK**
- Refer to specification for access to geotechnical report.
 - Foundation design is based on a soils investigation by Terracon.
 - Refer to Drawings and Specifications for details of fill and compaction requirements.
 - Foundation wall backfill shall not be unbalanced by more than two (2) feet on either side at any time or placed before the interior floor slab is placed.
 - Clean footing excavations immediately before concrete is placed to remove all material softened or loosened.
 - Place footings against undisturbed earth (i.e. bottom & sides).
- DRILLED PIERS**
- Install drilled piers by penetrating into limestone until the entire area of the drilled pier is founded on a level plane of limestone capable of providing indicated bearing capacity.
 - Verify bearing material capacity at each drilled pier. Clean drilled pier holes of loose material and obtain approval by the Architect or his Representative prior to placing concrete.
 - Accurately locate drilled-pier dowels with templates. Protect dowels from construction activity until the structure above is in place. Do not insert dowels into partially hardened concrete or bend in place dowels.
- CONCRETE**
- Concrete used in the Work shall have the following minimum 28-day ultimate compressive strengths:
 - Drilled piers, footings, grade beams, interior slabs 4,000 psi
 - Columns; 4,000 psi
 - Foundation walls; 4,500 psi
 - Portland Cement: ASTM C 150, Type I.
 - Air entrain all exterior concrete (admixture: ASTM C 260).
 - Reinforcing bars: ASTM A 615 Specifications, Grade 60, deformed. Bend bars cold.
 - Welded wire fabric (WFF): ASTM A 185.
 - Maintain minimum concrete coverage for reinforcing as indicated, unless noted otherwise.
 - 3 in. clear where concrete is deposited directly against earth.
 - 2 in. clear where concrete is exposed to earth or weather but poured against forms for bars larger than #5.
 - 1-1/2 in. clear where concrete is exposed to earth or weather, but poured against forms for bars #5 or smaller.
 - 3/4 in. clear for slabs and walls formed above grade not exposed to weather.
 - 1-1/2 in. clear for beam and columns formed above grade and not exposed to weather.
 - Lap all bars at splices in accordance with ACI 318, but not less than 48 bar diameters nor less than 24 inches unless noted otherwise. All horizontal wall bars shall be developed at corners either by bending not less than 24 inches around corners or with properly placed hooked and lapped corner bars.
 - Top and bottom bars in continuous grade beams shall run continuous through multiple spans, where possible. Otherwise, top bars shall splice within the middle 1/3 span and bottom bars shall splice (by lapping 3'-0) over supports.
 - Four columns, walls, and pilasters to be monolithic.
 - All concrete walls shall be properly braced and held in line until supporting slabs or floors are in place.
 - All bar steel and WFF shall be properly supported and held accurately in place as recommended by the Concrete Reinforcing Steel Institute, except that maximum spacing of any bar support shall be 3 feet.
 - Support top slab bars with continuous high chairs.
 - Support beam bars on heavy beam bolsters.
 - Support footing and grade beam bottom reinforcing on concrete bricks, concrete blocks, or mounds of poured concrete. Do not use any other support materials without the approval of the Engineer.
 - Support WFF in slab on grade at the mid-depth of the slab. Hooking and pulling up mesh after concrete has started to take its initial set is prohibited.
 - Openings in slabs and walls: Provide 2 - #5 extra bars each side of opening extending 2 feet past the opening, unless noted otherwise. Do not provide or cut any openings or sleeves in slabs or walls other than those shown on the Structural Drawings, unless approved by the Structural Engineer.
 - Interior slabs on grade: 5 in. minimum thickness walkway reinforced with #6x2x8x9 WFF, and placed on 4 in. free-draining granular sub-base covered by vapor barrier.
 - Where slabs on grade make an abrupt change in direction, such as at doors and corners or ends of walls, provide 1-#4 by 4 feet across the reentrant corner.

STEEL

- Structural steel: ASTM A 992 - wide flange; ASTM A 36 - channels, angles, plates, and bars; ASTM A 501 - pipes; and ASTM A 500, Grade B - tubes.
 - Beam connections shall be as shown on plans.
 - High Strength Bolts (steel-to-steel connections): ASTM A325N, load indicator bolts.
 - Anchor bolts: ASTM A 307.
 - Welded connections: AWS Standards and Specifications using E70xx electrodes, unless noted otherwise.
 - Expansion Bolts: Stud type expansion anchors... (Hilti Kwik Bolt II, Simpson Strong-Tie Wedge-All). Tighten all expansion anchors to manufacturer's required torque.
 - Injection Adhesive: Hilti Dowelling Anchor (Hy-200); Simpson Strong-Tie Epoxy Tie Adhesive.
 - Non-shrink grout: CG-601 Type A, pre-mixed, non-metallic, non-corrosive, non-staining. Pack grout solidly between bearing surfaces to ensure that no voids remain.
- Light Gauge Structural Steel Framing**
- The contractor is responsible for the design of all structural light gauge steel framing and connections between them and the other structural members. Submit design calculations and drawings, sealed by an engineer licensed in the state of the project location, for review by the architect, structural engineer of record.
- CONSTRUCTION**
- See architectural and mechanical requirements for imbedded items and connections between them and the other structural members. Submit design calculations and drawings, sealed by an engineer licensed in the state of the project location, for review by the architect, structural engineer of record.
 - Coordinate the sizes and locations of all miscellaneous metal items required for mechanical and electrical.
 - Requirements for imbedded items, sleeves, block outs, duct openings, etc., in the concrete frame shall be submitted (plans and details) to the structural engineer for approval at least two weeks prior to the proposed date of casting concrete. No such items, other than those shown, shall be provided in the structure without the approval of the structural engineer.
 - Provide adequate shoring or bracing during construction to resist forces such as wind and unbalanced loading due to construction.
 - Field verify the location and depth (or height) of all utilities prior to beginning construction in order to provide adequate clearances and to insure noninterruption of service.
- SPECIAL INSPECTION**
- The following tests and inspection shall be performed by an independent inspection agency employed by the owner and approved by the structural engineer and the building official. Test and inspection reports shall be submitted to the owner, architect, structural engineer, and building official. Special inspection shall conform to Chapter 17 of the 2012 International Building Code:
 - Soils - bearing capacity of foundations.
 - Controlled fill - placement, compaction, moisture content.
 - Reinforced concrete - 2012 IBC Table 1704.4

Item	Frequency	Periodic
a. Inspection of reinforcing steel.		X
b. Inspection of bolts installed in concrete.	X	
c. Verification of required mix design.		X
d. Sampling concrete, compressive strength cylinders, slump, air content.	X	
e. Inspection of concrete placement.	X	
f. Inspection of curing techniques.		X
 - Structural steel - 2012 IBC Table 1704.3
 - Material verification - structural steel.
 - High-strength bolts, nuts, washers.
 - Inspection of high-strength bolting - bearing connections.
 - Inspection of steel frame.
 - Inspection of welding:
 - Single pass fillet welds >5/16".
 - Single pass fillet welds <5/16".
 - Floor and Roof deck.
 - Complete and partial penetration groove welds.
 - In-plant steel inspection. Note: In-plant inspection is not required if steel fabrication plant has AISC certification for steel and SJI certification for steel joists.

ACI BOLAND ARCHITECTS

1710 Wyandotte
Kansas City, MO 64108
T: 816.763.9000 F: 816.763.9757

ACI/Boland, Inc.
Kansas City | St. Louis
Licenses: Certificate of Authority Number:
Missouri: #000558

MEP CONSULTANT

W.L. Caswell & Associates, Inc.
1620 Baltimore, Suite 300
Kansas City, MO 64108
Licenses: Certificate of Authority Number:
00127265
816.842.8437

STRUCTURAL CONSULTANT

Structural Engineering Associates, Inc.
1000 Walnut, Suite 1570
Kansas City, MO 64105
Licenses: Certificate of Authority Number:
000396
816.595.5625

CIVIL CONSULTANT

Shafer, Kline & Warren
11250 Corporate Avenue,
Lenexa, KS 66219
Licenses: Certificate of Authority Number:
F00113850
913.888.7800

Saint Luke's East Hospital

OR Addition #2 Shell & Finish Package

20 W. NE Saint Luke's Blvd.
Lee's Summit, MO 64086


Date: 5/02/2017
Job Number: 3-16198.00
Drawn by: CMS
Checked by: MJH

Revision		
Number	Date	Description
1	3/23/17	Addendum #1
2	5/02/17	Addendum #2


S0.0

© 2017 ACI/BOLAND, Inc.
GENERAL NOTES AND TYPICAL DETAILS


5/9/2017
4:05:12 PM




5 SOUTH WALL ELEVATION
1/4" = 1'-0"




4 SECTION THRU RETAINING WALL AT COLUMN
3/4" = 1'-0"




3 SECTION THRU RETAINING WALL
3/4" = 1'-0"



2 NEW RETAINING WALL PLAN
1/4" = 1'-0"



6 SECTION AT SOUTH WALL
3/4" = 1'-0"



1 SECTION AT WALL PILASTER PLAN DETAIL
3/4" = 1'-0"



Matthew J. Heller - P.E.
License - Missouri # 2008015905



1710 Wyandotte
Kansas City, MO 64108
T: 816.763.9600 F: 816.763.9757

ACI/Boland, Inc.
Kansas City | St. Louis
Licensee's Certificate of Authority Number:
Missouri: #000958

MEP CONSULTANT

W.L. Cassell & Associates Inc.
1600 Baltimore, Suite 300
Kansas City, MO 64108
Licensee's Certificate of Authority Number:
00127265
816.842.8437

STRUCTURAL CONSULTANT

Structural Engineering Associates, Inc.
3300 Walnut, Suite 1570
Kansas City, MO 64106
Licensee's Certificate of Authority Number:
000396
816.595.5625

CIVIL CONSULTANT

Shaffer, Kline & Warren
11250 Corporate Avenue,
Lenexa, KS 66219
Licensee's Certificate of Authority Number:
F001338550
913.888.7800

Saint Luke's East Hospital
OR Addition #2 Shell & Finish Package
20 W. NE Saint Luke's Blvd.
Lee's Summit, MO 64086

Date	5/02/2017
Job Number	3-16198.00
Drawn By	CMS
Checked By	MJH

Revision		
Number	Date	Description
1	3/23/17	Addendum #1
2	5/02/17	Addendum #2
3	5/09/17	Addendum #3



Matthew J. Heller - P.E.
License - Missouri # 2008015905



**ACI
BOLAND
ARCHITECTS**

1710 Wyandotte
Kansas City, MO 64108
T: 816.763.9600 F: 816.763.9757

ACI/Boland, Inc.
Kansas City | St. Louis
Licensee's Certificate of Authority Number:
Missouri: #000958

MEP CONSULTANT

W.L. Cassell & Associates Inc.
1600 Baltimore, Suite 300
Kansas City, MO 64108
Licensee's Certificate of Authority Number:
00127265
816.842.8437

STRUCTURAL CONSULTANT

Structural Engineering Associates, Inc.
1000 Walnut, Suite 1570
Kansas City, MO 64106
Licensee's Certificate of Authority Number:
000396
816.595.5625


CIVIL CONSULTANT

Shafer, Hines & Warren
11250 Corporate Avenue,
Lenexa, KS 66219
Licensee's Certificate of Authority Number:
F001339850
913.888.7800

**Saint Luke's
East Hospital**
OR Addition #2 Shell & Finish Package
20 W. NE Saint Luke's Blvd.
Lee's Summit, MO 64086

Date: 5/02/2017
Job Number: 3-16198.00
Drawn By: CMS
Checked By: MJH

Number	Date	Description
1	3/23/17	Addendum #1
2	5/02/17	Addendum #2
4	5/15/17	Addendum #4
6	5/25/17	Addendum #6




- NOTES:**
1. FINISH FLOOR ELEVATION 985'-0" UNLESS NOTED OTHERWISE.
 2. RE: 1/SO.0 FOR TYPICAL CONSTRUCTION JOINT (C.J.) AND CONTROL JOINT (S.J.) IN SLAB-ON-GRADE.
 3. #P# INDICATES DRILLED PIER DESIGNATION. RE: 2/S2.0 FOR SCHEDULE AND DETAIL.
 4. RE: 2/SO.1 FOR TYPICAL BRICK LINTEL SCHEDULE.
 5. FIELD VERIFY LOCATIONS OF EXISTING CRANE PAD PRIOR TO DRILLING PIERS. CONTACT STRUCTURAL ENGINEER IF LOCATION DIFFERS FROM WHAT IS SHOWN.
 6. AT THE COLUMNS, POUR TIE BEAMS/ GRADE BEAMS WIDER TO MATCH COLUMN SIZE.

1 FOUNDATION AND FIRST FLOOR PLAN
1/8" = 1'-0"


Saint Luke's East Hospital
OR Addition #2 Shell & Finish Package
20 W. NE Saint Luke's Blvd.
Lee's Summit, MO 64086

Date: 5/02/2017
Job Number: 3-16198.00
Drawn By: CMS
Checked By: MJH


Revision		
Number	Date	Description
1	3/23/17	Addendum #1
2	5/02/17	Addendum #2
3	5/09/17	Addendum #3
6	5/25/17	Addendum #6



9 SECTION AT EXTERIOR COLUMN
3/4" = 1'-0"




5 TIE BEAM REINFORCING
3/4" = 1'-0"




3 INTERIOR PIER/COLUMN CONNECTION
N.T.S.


DRILLED PIER SCHEDULE				
PIER NO.	SHAFT DIA.	TOP EL.	SERVICE LOAN (K)	REINFORCEMENT
P1	2'-6"	SEE PLAN	245	6-#8 #4 @ 14" o.c.
P2	3'-6"	SEE PLAN	480	8-#9 #4 @ 18" o.c.
P3	4'-6"	SEE PLAN	795	10-#10 #4 @ 18" o.c.




8 GRADE BEAM TO COLUMN CONN.
3/4" = 1'-0"




4 TYP. COLUMN DETAIL @ FLOOR (SAME SIZE)
1" = 1'-0"



2 TYPICAL DRILLED PIER REINFORCEMENT
N.T.S.




7 TIE BEAM REINFORCEMENT PLAN DETAIL
3/4" = 1'-0"




6 TIE BEAM REINFORCEMENT PLAN DETAIL
3/4" = 1'-0"

	COLUMN SCHEDULE							
	GRID	G/14, G/15, G/16 H/16, H/17, H/17.8	G/12.9, G/13.1	J/12.9, J/13.1	J/14, J/15, J/16 J/17, J/17.8.	J/12.1	H/3/12.1	I/18.2 H/18.2
FLOOR								
FUTURE ROOF EL. 1033'-0"								
FUTURE THIRD FLOOR EL. 1017'-0"								
ROOF (FUTURE 2ND LEVEL) EL. 1001'-0"		18" x 24" WITH COUPLER	18" x 24" WITH COUPLER	18" x 24" WITH COUPLER	18" x 24" WITH COUPLER	18" x 24" WITH COUPLER	18" x 24" WITH COUPLER	18" x 24" WITH COUPLER
FIRST LEVEL EL. 985'-0"		3-#4 TIES @ 10" o.c. 8-#10	2-#4 TIES @ 8" o.c. 6-#10	2-#4 TIES @ 8" o.c. 6-#10	3-#4 TIES @ 10" o.c. 8-#10	3-#4 TIES @ 8" o.c. 8-#9	3-#4 TIES @ 8" o.c. 8-#9	3-#4 TIES @ 8" o.c. 8-#9
TOP OF GRADE BEAM EL. (RE: PLAN)		8-#10 DOWELS	6-#10 DOWELS	6-#10 DOWELS	8-#10 DOWELS	8-#9 DOWELS	8-#9 DOWELS	8-#9 DOWELS
TOP OF PIER EL. (RE: PLAN)		8-#10 DOWELS	6-#10 DOWELS	6-#10 DOWELS	8-#10 DOWELS	8-#9 DOWELS	8-#9 DOWELS	8-#9 DOWELS
PLAN DETAILS	A	B	B	A	A	A	A	A




* LAP LENGTHS FOR COLUMN BAR SPLICES	
BAR SIZE	LAP LENGTHS (INCHES)
#7	42
#8	48
#9	54
#10	60
#11	66

* WHERE BARS OF DIFFERENT SIZE ARE LAP SPICED USE THE LAP LENGTH OF THE SMALLER BAR.
* 1.) RE: PLAN FOR TOP OF FOOTING ELEVATION.
* 2.) COORDINATE W/ ELECTRICAL CONTRACTOR FOR LIGHTING PROTECTION CONDUCTOR TO BE PLACED IN COLUMNS
RE: ELECTRICAL DRAWINGS FOR LOCATION




10 SECTION AT CRANE PAD AND PIER
3/4" = 1'-0"


1 COLUMN SCHEDULE
3/4" = 1'-0"




15 WALL TO EXISTING WALL CONN.
3/4" = 1'-0"




14 SECTION AT RETAINING WALL
3/4" = 1'-0"




13 SECTION AT EXISTING WALL
3/4" = 1'-0"




12 SECTION AT EXTERIOR COLUMN
3/4" = 1'-0"




11 LOWER EXTERIOR GRADE BEAM SECTION
3/4" = 1'-0"




10 SECTION AT CRANE PAD AND PIER
3/4" = 1'-0"




9 SECTION AT GRADE BEAM STEP
3/4" = 1'-0"




8 SECTION AT EXTERIOR COLUMN
3/4" = 1'-0"




7 SECTION AT EXTERIOR WALL
3/4" = 1'-0"




6 EXTERIOR GRADE BEAM SECTION
3/4" = 1'-0"




5 TYPICAL INTERIOR TIE BEAM
3/4" = 1'-0"




4 SECTION AT EXTERIOR COLUMN
3/4" = 1'-0"



3 SECTION AT EXIST. EXTERIOR COLUMN
3/4" = 1'-0"



2 SECTION AT EXISTING WALL
3/4" = 1'-0"



1 SECTION AT EXTERIOR GRADE BEAM
3/4" = 1'-0"

ACI BOLAND ARCHITECTS

 1710 Wyandotte
 Kansas City, MO 64108
 T: 816.763.9600 F: 816.763.9757

Matthew J. Heller - P.E.
 License - Missouri # 2008015905

ACI/Boland, Inc.
 Kansas City | St. Louis
 Licensee's Certificate of Authority Number:
 Missouri: #000958

MEP CONSULTANT
 W.L. Cassell & Associates Inc.
 1600 Baltimore, Suite 300
 Kansas City, MO 64108
 Licensee's Certificate of Authority Number:
 # 00127265
 816.842.8437

STRUCTURAL CONSULTANT
 Structural Engineering Associates, Inc.
 1000 Walnut, Suite 1370
 Kansas City, MO 64106
 Licensee's Certificate of Authority Number:
 # 000396
 816.595.5625

CIVIL CONSULTANT
 Shaffer, Kline & Warren
 11250 Corporate Avenue,
 Lenexa, KS 66219
 Licensee's Certificate of Authority Number:
 # F001339550
 913.888.7800

Saint Luke's East Hospital

 20 W. NE Saint Luke's Blvd.
 Lee's Summit, MO 64086

OR Addition #2 Shell & Finish Package

Date	5/02/2017
Job Number	3-16198.00
Drawn By	CMS
Checked By	MJH

Number	Date	Description
1	3/23/17	Addendum #1
2	5/02/17	Addendum #2
3	5/09/17	Addendum #3
4	5/15/17	Addendum #4



Matthew J. Heller - P.E.
License - Missouri # 2008015905



1710 Wyandotte
Kansas City, MO 64108
T: 816.763.9600 F: 816.763.9757

ACI/Boland, Inc.
Kansas City | St. Louis
Licensee's Certificate of Authority Number:
Missouri: #000958

MEP CONSULTANT

W.L. Cassell & Associates Inc.
1600 Baltimore, Suite 300
Kansas City, MO 64108
Licensee's Certificate of Authority Number:
00127265
816.842.8437

STRUCTURAL CONSULTANT

Structural Engineering Associates, Inc.
3000 Walnut, Suite 1370
Kansas City, MO 64106
Licensee's Certificate of Authority Number:
000396
816.595.5625

CIVIL CONSULTANT

Shaffer, Kline & Warren
11250 Corporate Avenue,
Lenexa, KS 66219
Licensee's Certificate of Authority Number:
F001338550
913.888.7800


**Saint Luke's
East Hospital**
OR Addition #2 Shell &
Finish Package
20 W. NE Saint Luke's Blvd.
Lee's Summit, MO 64086

Date 5/02/2017
Job Number 3-16198.00
Drawn By Author
Checked By Checker


Number	Date	Description
2	5/02/17	Addendum #2




© 2017 ACI/BOLAND, Inc.
ROOF FRAMING PLAN



1 ROOF (FUTURE SECOND FLOOR) FRAMING PLAN
1/8" = 1'-0"




- NOTES:
1. ALL PANS ARE 53" WIDE UNLESS NOTED OTHERWISE.
 2. "JM" INDICATES JOIST MARK, RE: SCHEDULE FOR REINF.
 3. "SB" INDICATES BEAM MARK, RE: SCHEDULE FOR REINF.
 4. - - - - - INDICATES CONSTRUCTION JOINT, CONTINUE BEAM AND SLAB REINFORCING THROUGH THE CONSTRUCTION JOINT.
 5. TOP OF SLAB EL. = 1001'-0".
 6. COORDINATE SLAB PENETRATIONS/OPENINGS THROUGH SLAB WITH MEP/ARCH. DRAWINGS PRIOR TO PLACING CONCRETE.




3 TYP. COLUMN DETAIL @ FLOOR (SAME SIZE)
1" = 1'-0"

CONCRETE JOIST SCHEDULE						
BEAM	WIDTH	DEPTH	REINFORCING	STIRRUP CONFIGURATION	TYPE	COMMENTS
J1	8"	25"	2 - # 6 x 11'-0" Top # Grid E	A	34 - #3 Total	PROVIDE 1-#9 x 8'-0" TOP BAR EMBEDDED 8" INTO EXISTING BEAM ALONG GRID E (5' BELOW TOP OF BEAM)
			2 - # 6 x 16'-0" Top # Midspan	B	1 at 2' o.c.	
			2 - # 8 x 33'-0" Bottom	C	16 at 10' o.c.	
J2	8"	25"	2 - # 9 x 25'-0" Top # Grid I	D	12 - #3 Total	PROVIDE 1-#9 x 8'-0" TOP BAR THREADED INTO EXISTING COUPLER ALONG GRID E'
			2 - # 6 x 15'-0" Bottom	E	1 at 2' o.c.	
					5 at 10' o.c.	
J3	8"	25"	2 - # 6 x 11'-0" Top # Grid E	A	34 - #3 Total	PROVIDE 1-#9 x 8'-0" TOP BAR THREADED INTO EXISTING COUPLER ALONG GRID E'
			2 - # 6 x 16'-0" Top # Midspan	B	1 at 2' o.c.	
			2 - # 8 x 33'-0" Bottom	C	16 at 10' o.c.	
J4	8"	25"	2 - # 6 x 13'-0" Top # Midspan	B	28 - #3 Total	PROVIDE 1-#9 x 8'-0" TOP BAR THREADED INTO EXISTING COUPLER ALONG GRID E'
			2 - # 6 x 10'-0" Top # Grid J	D	1 at 2' o.c.	
			2 - # 6 x 29'-0" Bottom	E	13 at 10' o.c.	
J5	8"	25"	2 - # 6 x 16'-0" Top # Grid E	A	28 - #3 Total	PROVIDE 1-#9 x 8'-0" TOP BAR THREADED INTO EXISTING COUPLER ALONG GRID E'
			2 - # 9 x 22'-0" Top # Grid B	B	1 at 2' o.c.	
			2 - # 6 x 25'-0" Bottom	C	12 at 10' o.c.	
J6	8"	25"	2 - # 6 x 16'-0" Top # Midspan	B	36 - #3 Total	PROVIDE 1-#9 x 8'-0" TOP BAR THREADED INTO EXISTING COUPLER ALONG GRID E'
			2 - # 6 x 12'-0" Top # Grid J	D	1 at 2' o.c.	
			2 - # 8 x 36'-0" Bottom	E	17 at 10' o.c.	




6 SECTION AT EXPANSION JOINT
3/4" = 1'-0"




5 TYPICAL GIRDER SECTION @ DOUBLE STIRRUPS
3/4" = 1'-0"

BEAM NOTES:


- FOR BEAM REINFORCEMENT REFER TO BEAM SCHEDULE.
- ALWAYS PLACE LONGER BARS AT THE STIRRUP CORNER IF TWO DIFFERENT LENGTHS ARE USED.
- BAR LENGTH SHOWN IN SCHEDULE INCLUDES LENGTH OF THE HOOK (IF ANY).
- UNLESS NOTED OTHERWISE, STIRRUP SPACING SHOWN IN BEAM SCHEDULE IS SYMMETRICAL ABOUT SPAN CENTERLINE.
- IN SPANDREL BEAMS, PLACE 135° HOOK OF STIRRUP CLOSURE BARS ON THE OUTSIDE FACE OF BEAM. DO NOT ALTERNATE HOOK. EXAMPLE.



4 TYPICAL BEAM SECTION
3/4" = 1'-0"



2 JOIST SCHEDULE & DETAIL
3/4" = 1'-0"



1 TYPICAL BEAM/GIRDER ELEVATION
3/4" = 1'-0"



Matthew J. Heller - P.E.
License - Missouri # 2008015905



1710 Wyandotte
Kansas City, MO 64108
T: 816.763.9600 F: 816.763.9757

ACI/Boland, Inc.
Kansas City | St. Louis
Licensee's Certificate of Authority Number:
Missouri: #000958

MEP CONSULTANT

W.L. Cassell & Associates Inc.
1600 Baltimore, Suite 300
Kansas City, MO 64108
Licensee's Certificate of Authority Number:
00127265
816.842.8437

STRUCTURAL CONSULTANT

Structural Engineering Associates, Inc.
1000 Walnut, Suite 1570
Kansas City, MO 64106
Licensee's Certificate of Authority Number:
000396
816.595.5625

CIVIL CONSULTANT

Shaffer, Kline & Warren
11250 Corporate Avenue,
Lenexa, KS 66219
Licensee's Certificate of Authority Number:
F001139550
913.888.7800

Saint Luke's East Hospital
OR Addition #2 Shell & Finish Package
20 W. NE Saint Luke's Blvd.
Lee's Summit, MO 64086

Date: 5/02/2017
Job Number: 3-16198.00
Drawn By: CMS
Checked By: MJH

Number	Date	Description
2	5/02/17	Addendum #2
3	5/09/17	Addendum #3

S4.0
2017 ACI/BOLAND, Inc.

CONCRETE BEAM SCHEDULE


BEAM	SIZE		REINFORCING		STIRRUP CONFIGURATION		COMMENTS
	WIDTH	DEPTH	LONGITUDINAL REINFORCING	TYPE	SPACING EA. END	TYPE	
B1	26"	25"	4 - # 9 x 24'-6" 4 - # 7 x 16'-0"	Top @ Grid I Bottom	A C	20 - #4 Total 1 at 2' o.c. 9 at 5' o.c.	S2 REFER TO 1/S4.2 FOR ADDITIONAL REINFORCING
B2	26"	25"	4 - # 8 x 13'-0" 4 - # 6 x 16'-0" 4 - # 7 x 33'-0"	Top @ Grid E' Top @ Midspan Bottom	D B E	44 - #4 Total 1 at 2' o.c. 10 at 5' o.c. 11 at 10' o.c.	S2 PROVIDE 2-#8 x 7'-0" TOP AND BOTTOM BARS EPOXY DOWELED 8" INTO EXISTING BEAM ALONG GRID E' LOCATE DOWELS 5" BELOW TOP OF BEAM REFER TO 1/S4.2 FOR ADDITIONAL REINFORCING
B3	32"	25"	4 - # 8 x 22'-6" 4 - # 9 x 22'-0" 4 - # 8 x 29'-0"	Top @ Grid J Top @ Grid H Bottom	A B C	38 - #4 Total 1 at 2' o.c. 11 at 5' o.c. 7 at 10' o.c.	S2 REFER TO 1/S4.2 FOR ADDITIONAL REINFORCING
B4	32"	25"	4 - # 8 x 13'-0" 4 - # 6 x 16'-0" 4 - # 8 x 33'-0"	Top @ Grid E' Top @ Midspan Bottom	D B E	44 - #4 Total 1 at 2' o.c. 10 at 5' o.c. 11 at 10' o.c.	S2 PROVIDE 2-#8 x 7'-0" TOP AND BOTTOM BARS EPOXY DOWELED 8" INTO EXISTING BEAM ALONG GRID E' LOCATE DOWELS 5" BELOW TOP OF BEAM
B5	26"	25"	4 - # 8 x 22'-6" 4 - # 9 x 22'-0" 4 - # 7 x 29'-0"	Top @ Grid J Top @ Grid H Bottom	A B C	38 - #4 Total 1 at 2' o.c. 11 at 5' o.c. 7 at 10' o.c.	S2
B6	26"	25"	4 - # 8 x 13'-0" 4 - # 6 x 16'-0" 4 - # 7 x 33'-0"	Top @ Grid E' Top @ Midspan Bottom	D B E	44 - #4 Total 1 at 2' o.c. 10 at 5' o.c. 11 at 10' o.c.	S2 PROVIDE 2-#8 x 7'-0" TOP AND BOTTOM BARS THREADED INTO EXISTING COUPLERS ALONG GRID E'
B7	26"	25"	4 - # 8 x 22'-6" 4 - # 7 x 29'-0"	Top @ Grid J Bottom	A C	38 - #4 Total 1 at 2' o.c. 11 at 5' o.c. 7 at 10' o.c.	S2
B8	26"	25"	4 - # 9 x 29'-0"	Top	B	12 - #4 Total 1 at 2' o.c. 5 at 5' o.c.	S2 CENTER TOP BARS ON BEAM B8 SEE BEAM B9 FOR BOTTOM BARS
B9	26"	25"	4 - # 8 x 19'-6" 4 - # 7 x 33'-0"	Top @ Grid E' Bottom	D E	36 - #4 Total 1 at 2' o.c. 11 at 5' o.c. 6 at 10' o.c.	S2 PROVIDE 2-#8 x 7'-0" TOP AND BOTTOM BARS THREADED INTO EXISTING COUPLERS ALONG GRID E'
B10	26"	25"	4 - # 8 x 12'-6" 4 - # 6 x 19'-0" 4 - # 9 x 22'-0" 4 - # 7 x 36'-0"	Top @ Grid J Top @ Midspan Top @ Grid G Bottom	A B B C	46 - #4 Total 1 at 2' o.c. 10 at 5' o.c. 12 at 10' o.c.	S2
B11	26"	25"	4 - # 8 x 19'-6" 4 - # 7 x 26'-0"	Top @ Grid E' Bottom	D E	36 - #4 Total 1 at 2' o.c. 11 at 5' o.c. 6 at 10' o.c.	S2 PROVIDE 2-#8 x 7'-0" TOP AND BOTTOM BARS THREADED INTO EXISTING COUPLERS ALONG GRID E'
B12	12"	25"	3 - # 8 x 12'-6" 3 - # 6 x 19'-0" 3 - # 9 x 22'-0" 3 - # 7 x 36'-0"	Top @ Grid J Top @ Midspan Top @ Grid G Bottom	A B B C	46 - #4 Total 1 at 2' o.c. 10 at 5' o.c. 12 at 10' o.c.	S2
B13	12"	25"	3 - # 8 x 19'-6" 3 - # 7 x 26'-0"	Top @ Grid E' Bottom	D E	36 - #4 Total 1 at 2' o.c. 11 at 5' o.c. 6 at 10' o.c.	S2 PROVIDE 2-#8 x 7'-0" TOP AND BOTTOM BARS THREADED INTO EXISTING COUPLERS ALONG GRID E'
B14	24"	36"	4 - # 8 x 19'-0" 4 - # 11 x 24'-0" 2 - # 11 x 16'-0" 4 - # 9 x 26'-0"	Top @ Grid J Top @ Grid H.3 Top @ Grid H.3 Bottom	A B B C	34 - #4 Total 1 at 2' o.c. 11 at 5' o.c. 5 at 10' o.c.	S2 REFER TO 2/S4.2 FOR ADDITIONAL REINFORCING
B15	24"	36"	4 - # 8 x 14'-0" 4 - # 8 x 18'-0" 4 - # 10 x 38'-0" 2 - # 10 x 29'-0"	Top @ Grid E' Top @ Midspan Bottom Bottom @ Midspan	D B E B	52 - #4 Total 1 at 2' o.c. 12 at 5' o.c. 12 at 10' o.c.	S2 PROVIDE 3-#8 x 7'-0" TOP AND BOTTOM BARS THREADED INTO EXISTING COUPLERS ALONG GRID E' REFER TO 2/S4.2 FOR ADDITIONAL REINFORCING
B16	25"	25"	4 - # 8 x 15'-0" 4 - # 7 x 12'-0" 4 - # 11 x 24'-0" 4 - # 9 x 33'-0"	Top @ Grid 17.8 Top @ Midspan Top @ Grid 17 Bottom	A B B C	42 - #4 Total 1 at 2' o.c. 10 at 5' o.c. 10 at 10' o.c.	S3 REFER TO 1/S4.2 FOR ADDITIONAL REINFORCING
B17	25"	25"	4 - # 11 x 24'-0" 4 - # 7 x 16'-0" 4 - # 9 x 38'-0"	Top @ Grid 16 Top @ Midspan Bottom	B B B	48 - #4 Total 1 at 2' o.c. 11 at 5' o.c. 12 at 10' o.c.	S3 REFER TO 1/S4.2 FOR ADDITIONAL REINFORCING
B18	25"	25"	4 - # 11 x 24'-0" 4 - # 7 x 16'-0" 4 - # 9 x 38'-0"	Top @ Grid 15 Top @ Midspan Bottom	B B B	48 - #4 Total 1 at 2' o.c. 11 at 5' o.c. 12 at 10' o.c.	S3 REFER TO 1/S4.2 FOR ADDITIONAL REINFORCING
B19	25"	25"	4 - # 11 x 24'-0" 2 - # 11 x 16'-0" 4 - # 7 x 16'-0" 4 - # 9 x 38'-0"	Top @ Grid 14 Top @ Grid 14 Top @ Midspan Bottom	B B B B	48 - #4 Total 1 at 2' o.c. 11 at 5' o.c. 12 at 10' o.c.	S3 REFER TO 1/S4.2 FOR ADDITIONAL REINFORCING
B20	25"	25"	4 - # 8 x 15'-0" 4 - # 7 x 16'-0" 4 - # 9 x 36'-0" 2 - # 9 x 26'-0"	Top @ Grid 13.1 Top @ Midspan Bottom Bottom @ Midspan	D B E B	46 - #4 Total 1 at 2' o.c. 10 at 5' o.c. 12 at 10' o.c.	S3 REFER TO 1/S4.2 FOR ADDITIONAL REINFORCING
B21	25"	25"	4 - # 9 x 15'-0" 4 - # 9 x 15'-0" 4 - # 7 x 14'-0" 3 - # 10 x 33'-0" 3 - # 10 x 33'-0"	Top @ Grid 12.9 Top @ Grid 12.1 Top @ Midspan Bottom Bottom	A D B C E	46 - #4 Total 1 at 2' o.c. 10 at 5' o.c. 12 at 10' o.c.	S3 REFER TO 1/S4.2 FOR ADDITIONAL REINFORCING
B22	25"	25"	4 - # 8 x 13'-0" 4 - # 8 x 13'-0" 2 - # 8 x 17'-0" 2 - # 8 x 17'-0"	Top @ Grid 18.2 Top @ Grid 17.8 Bottom Bottom	A C D E	26 - #4 Total 1 at 2' o.c. 11 at 5' o.c. 1 at 10' o.c.	S3 REFER TO 1/S4.2 FOR ADDITIONAL REINFORCING
B23	36"	25"	4 - # 9 x 12'-0" 4 - # 11 x 24'-0" 2 - # 11 x 16'-0" 4 - # 10 x 19'-0"	Top @ Grid 18.2 Top @ Grid 17.8 Top @ Grid 17.8 Bottom	A B B C	26 - #4 Total 1 at 2' o.c. 11 at 5' o.c. 1 at 10' o.c.	S3
B24	36"	25"	4 - # 11 x 24'-0" 4 - # 11 x 16'-0" 4 - # 8 x 12'-0" 4 - # 10 x 34'-0" 2 - # 10 x 21'-0"	Top @ Grid 17 Top @ Grid 17 Top @ Midspan Bottom Bottom @ Midspan	B B B B B	42 - #4 Total 1 at 2' o.c. 10 at 5' o.c. 10 at 10' o.c.	S3

3 BEAM SCHEDULE

3/4" = 1'-0"


CONCRETE BEAM SCHEDULE

BEAM	SIZE		REINFORCING		STIRRUP CONFIGURATION		COMMENTS
	WIDTH	DEPTH	LONGITUDINAL REINFORCING	TYPE	SPACING EA. END	TYPE	
B25	36"	25"	4 - # 9 x 15'-0" 4 - # 9 x 11'-0" 4 - # 8 x 16'-0" 4 - # 10 x 37'-0" 3 - # 10 x 26'-0"	Top @ Grid 16 Top @ Grid 16 Top @ Midspan Bottom Bottom @ Midspan	D D B E B	48 - #4 Total 1 at 2' o.c. 11 at 5' o.c. 12 at 10' o.c.	S3
B26	36"	25"	4 - # 9 x 15'-0" 4 - # 9 x 11'-0" 4 - # 8 x 16'-0" 4 - # 11 x 24'-0" 4 - # 11 x 16'-0" 4 - # 10 x 37'-0" 3 - # 10 x 26'-0"	Top @ Grid 16 Top @ Grid 16 Top @ Midspan Top @ Grid 15 Top @ Grid 15 Bottom Bottom @ Midspan	A A B B B C B	48 - #4 Total 1 at 2' o.c. 11 at 5' o.c. 12 at 10' o.c.	S3
B27	36"	25"	4 - # 11 x 24'-0" 4 - # 11 x 16'-0" 4 - # 8 x 16'-0" 4 - # 10 x 38'-0" 2 - # 10 x 26'-0"	Top @ Grid 14 Top @ Grid 14 Top @ Midspan Bottom Bottom @ Midspan	B B B B B	48 - #4 Total 1 at 2' o.c. 11 at 5' o.c. 12 at 10' o.c.	S3
B28	36"	25"	4 - # 9 x 15'-0" 2 - # 9 x 11'-0" 4 - # 8 x 16'-0" 4 - # 10 x 37'-0" 3 - # 10 x 26'-0"	Top @ Grid 13.1 Top @ Grid 13.1 Top @ Midspan Bottom Bottom @ Midspan	D D B E B	46 - #4 Total 1 at 2' o.c. 10 at 5' o.c. 12 at 10' o.c.	S3
B29	36"	25"	6 - # 9 x 15'-0" 6 - # 9 x 15'-0" 4 - # 8 x 14'-0" 4 - # 11 x 33'-0" 4 - # 11 x 33'-0" 2 - # 11 x 30'-0"	Top @ Grid 12.9 Top @ Grid 12.1 Top @ Midspan Bottom Bottom Bottom @ Midspan	A D B C E B	46 - #4 Total 1 at 2' o.c. 10 at 5' o.c. 12 at 10' o.c.	S3



2 BEAM/SLAB BAR TYPE DIAGRAM

3/4" = 1'-0"



NOTES:
1. SEE TYPICAL DETAILS FOR PLACEMENT.
2. HOOK SHOWN ARE STANDARD HOOK LENGTHS PER ACI-318.

1 BEAM/GIRDER STIRRUP TYPE DIAGRAM

3/4" = 1'-0"



Matthew J. Heller - P.E.
License - Missouri # 2008015905



1710 Wyandotte
Kansas City, MO 64108
T: 816.763.9600 F: 816.763.9757

ACI/Boland, Inc.
Kansas City | St. Louis
Licensee's Certificate of Authority Number:
Missouri: #000958

MEP CONSULTANT

W.L. Cassell & Associates Inc.
1600 Baltimore, Suite 300
Kansas City, MO 64108
Licensee's Certificate of Authority Number:
00127265
816.842.8437

STRUCTURAL CONSULTANT

Structural Engineering Associates, Inc.
1000 Walnut, Suite 1570
Kansas City, MO 64106
Licensee's Certificate of Authority Number:
000396
816.595.5625

CIVIL CONSULTANT

Shaffer, Kline & Warren
11250 Corporate Avenue,
Lenexa, KS 66219
Licensee's Certificate of Authority Number:
F001338550
913.888.7800

Saint Luke's East Hospital
OR Addition #2 Shell & Finish Package
20 W. NE Saint Luke's Blvd.
Lee's Summit, MO 64086

Date: 5/02/2017
Job Number: 3-16198.00
Drawn By: Author
Checked By: Checker

Number	Date	Description
2	5/02/17	Addendum #2

Revision

S4.1

© 2017 ACI/BOLAND, Inc.

ROOF SCHEDULE



Matthew J. Heller - P.E.
License - Missouri # 2008015905



1710 Wyandotte
Kansas City, MO 64108
T: 816.763.9600 F: 816.763.9757

ACI/Boland, Inc.
Kansas City | St. Louis
Licensee's Certificate of Authority Number:
Missouri: #000958

MEP CONSULTANT

W.L. Cassell & Associates Inc.
1600 Baltimore, Suite 300
Kansas City, MO 64108
Licensee's Certificate of Authority Number:
00127265
816.842.8437

STRUCTURAL CONSULTANT

Structural Engineering Associates, Inc.
1000 Walnut, Suite 1570
Kansas City, MO 64106
Licensee's Certificate of Authority Number:
000396
816.595.5625


CIVIL CONSULTANT

Shaffer, Kline & Warren
11250 Corporate Avenue,
Lenexa, KS 66219
Licensee's Certificate of Authority Number:
F001338550
913.888.7800


**Saint Luke's
East Hospital**
OR Addition #2 Shell &
Finish Package
20 W. NE Saint Luke's Blvd.
Lee's Summit, MO 64086

Date 5/02/2017
Job Number 3-16198.00
Drawn By CMS
Checked By MJH


Revision		
Number	Date	Description
2	5/02/17	Addendum #2
3	5/09/17	Addendum #3




6 SECTION ALONG GRID 18.3
3/4" = 1'-0"




3 SECTION AT SOUTH WALL AT COLUMN
3/4" = 1'-0"




5 SECTION ALONG GRID E' AT EXT. BEAM
3/4" = 1'-0"




2 SECTION AT SOUTH WALL
3/4" = 1'-0"




7 SECTION ALONG GRID E' AT COLUMN
3/4" = 1'-0"



4 SECTION ALONG GRID E' AT COLUMN
3/4" = 1'-0"



1 SECTION AT EXTERIOR WALL
3/4" = 1'-0"





FIELD REPORT

PROJECT: <u>St. Luke's East-OR Addition #2</u>	DATE: <u>05/24/17</u> JOB NO: <u>2017068.00</u>
LOCATION: <u>20 W. NE Saint Luke's Blvd.</u>	CONTRACTOR: <u>J.E. Dunn</u>
TO: <u>Mark Brooks</u>	OWNER: <u>Saint Luke's Health System</u>
<u>Saint Luke's Health System</u>	WEATHER: <u>Sunny, 70's</u>
<u>901 E. 104th St.</u>	PRESENT: <u>Construction Personnel</u>
<u>Kansas City, MO 64131</u>	

The following was noted:

1. Representative arrived on site to observe reinforcing steel placement, placement of concrete, and epoxy bars.
2. Observed placement of approximately 30 cubic yards of 4000-psi concrete for grade beams between Grids J/14-15, E'-J/14, and E'-I/17. Concrete was mechanically vibrated during placement.
3. Reinforcing bars were placed in substantial accordance with Addendum #4 dated 5/15/17 per details 1/S2.1, 4/S2.1, and 5/S2.1.
4. Epoxy bars were epoxied into existing footing at E'/14 and E'/17 in substantial accordance with Addendum #4 dated 5/15/17 per detail 3/S2.1

cc: Mark Hunter-ACI Boland; Mike Schmelig-JE Dunn; Daniel Polletta-JE Dunn; David Jardon-JE Dunn; Bill Lipp-JE Dunn; Brady Myers-JE Dunn; Garrett Estabrook-JE Dunn; Andy Nimz-G.J. Shaw; Pat Huss-Fordyce; Krishna Saha – SEA; Bryan Evans-SEA **Signature:** 



FIELD REPORT

PROJECT: St. Luke's East-OR Addition #2 **DATE:** 05/25/17 **JOB NO:** 2017068.00

LOCATION: 20 W. NE Saint Luke's Blvd. **CONTRACTOR:** J.E. Dunn

TO: Mark Brooks **OWNER:** Saint Luke's Health System


Saint Luke's Health System **WEATHER:** Sunny, 70's


901 E. 104th St. **PRESENT:** Construction Personnel

Kansas City, MO 64131

The following was noted:

1. Representative arrived on site to observe reinforcing steel placement, placement of concrete, and epoxy bars.
2. Observed placement of approximately 13 cubic yards of 4000-psi concrete for grade beams between Grids E'-H/15 and G/13-16. Concrete was mechanically vibrated during placement.
3. Reinforcing bars were placed in substantial accordance with Addendum #4 dated 5/15/17 per details 5/S2.0, 1/S2.1, 4/S2.1, and 5/S2.1.
4. Epoxy bars were epoxied into existing footing at E'/15 in substantial accordance with Addendum #4 dated 5/15/17 per detail 3/S2.1

cc: Mark Hunter-ACI Boland; Mike Schmelig-JE Dunn; Signature: 
Daniel Polletta-JE Dunn; David Jardon-JE Dunn; Bill Lipp-JE Dunn; Brady Myers-JE Dunn; Garrett Estabrook-JE Dunn; Andy Nimz-G.J. Shaw; Pat Huss-Fordyce; Krishna Saha – SEA; Bryan Evans-SEA





FIELD REPORT

PROJECT: St. Luke's East-OR Addition #2 **DATE:** 05/26/17 **JOB NO:** 2017068.00
LOCATION: 20 W. NE Saint Luke's Blvd. **CONTRACTOR:** J.E. Dunn
TO: Mark Brooks **OWNER:** Saint Luke's Health System
Saint Luke's Health System **WEATHER:** Sunny, 70's
901 E. 104th St. **PRESENT:** Construction Personnel
Kansas City, MO 64131

The following was noted:

1. Representative arrived on site to observe reinforcing steel placement, placement of concrete, and epoxy bars.
2. Observed placement of approximately 11 cubic yards of 4000-psi concrete for grade beams between Grids E-I/16, H/16-17, and G/16-H/17. Concrete was mechanically vibrated during placement.
3. Reinforcing bars were placed in substantial accordance with Addendum #4 dated 5/15/17 per details 1/S2.1, 4/S2.1, and 5/S2.1.
4. Epoxy bars were epoxied into existing footing at E/16 in substantial accordance with Addendum #4 dated 5/15/17 per detail 3/S2.1

cc: Mark Hunter-ACI Boland; Mike Schmelig-JE Dunn; Signature: 
Daniel Polletta-JE Dunn; David Jardon-JE Dunn; Bill Lipp-JE Dunn; Brady Myers-JE Dunn; Garrett Estabrook-JE
Dunn; Andy Nimz-G.J. Shaw; Pat Huss-Fordyce; Krishna Saha – SEA; Bryan Evans-SEA



FIELD REPORT

PROJECT: St. Luke's East-OR Addition #2 **DATE:** 05/30/17 **JOB NO:** 2017068.00

LOCATION: 20 W. NE Saint Luke's Blvd. **CONTRACTOR:** J.E. Dunn

TO: Mark Brooks **OWNER:** Saint Luke's Health System


Saint Luke's Health System **WEATHER:** Sunny, 70's


901 E. 104th St. **PRESENT:** Construction Personnel

Kansas City, MO 64131

The following was noted:

1. Representative arrived on site to observe epoxy bars.
2. Epoxy bars were epoxied into existing footing at F/18.2 and I/18.2 in substantial accordance with Addendum #4 dated 5/15/17 per detail 12/S2.1 and approved Foundation Reinforcing Shop Drawings dated 5/12/17.

cc: Mark Hunter-ACI Boland; Mike Schmelig-JE Dunn; Signature: 
Daniel Polletta-JE Dunn; David Jardon-JE Dunn; Bill Lipp-JE Dunn; Brady Myers-JE Dunn; Garrett Estabrook-JE
Dunn; Andy Nimz-G.J. Shaw; Pat Huss-Fordyce; Krishna Saha – SEA; Bryan Evans-SEA



FIELD REPORT

PROJECT: St. Luke's East-OR Addition #2 **DATE:** 05/31/17 **JOB NO:** 2017068.00

LOCATION: 20 W. NE Saint Luke's Blvd. **CONTRACTOR:** J.E. Dunn

TO: Mark Brooks **OWNER:** Saint Luke's Health System


Saint Luke's Health System **WEATHER:** Sunny, 70's

901 E. 104th St. **PRESENT:** Construction Personnel

Kansas City, MO 64131

The following was noted:

1. Representative arrived on site to observe reinforcing steel placement and placement of concrete.
2. Observed placement of approximately 27 cubic yards of 4000-psi concrete for grade beams between Grids H/18.2-17, F'-I/18.2, and I/18.2-17.8. Concrete was mechanically vibrated during placement.
3. Reinforcing bars were placed in substantial accordance with Addendum #4 dated 5/15/17 per details 1/S2.1, 4/S2.1, 5/S2.1, 6/S2.1, 11/S2.1, and 12/S2.1.
4. Concrete compressive strength testing was completed for sets OR1 and OR2. See attached Report of Concrete Compressive Strength sheet for testing results.

cc: Mark Hunter-ACI Boland; Mike Schmelig-JE Dunn; Signature: 
Daniel Polletta-JE Dunn; David Jardon-JE Dunn; Bill Lipp-JE Dunn; Brady Myers-JE Dunn; Garrett Estabrook-JE
Dunn; Andy Nimz-G.J. Shaw; Pat Huss-Fordyce; Krishna Saha – SEA; Bryan Evans-SEA

**REPORT OF
CONCRETE COMPRESSIVE STRENGTH**

CLIENT: STRUCTURAL ENGINEERING ASSOCIATES
ATTN: NICK PINO
1000 WALNUT, SUITE 1570
KANSAS CITY MO 64106

PAGE 1 OF 1

PROJECT NO.: C-12-059
REPORT NO.: K17732
DATE OF SERVICE: 05/24/2017
AUTHORIZATION: NICK PINO
REPORT DATE: 05/27/2017

PROJECT: OPERATING ROOM #1
ST. LUKES

SERVICES: Test compressive strength specimens prepared by others and delivered to our laboratory.

PROJECT DATA

CONTRACTOR:
CONCRETE SUPPLIER:
PLANT:
CLASS OF CONCRETE:
SPECIFICATION REQUIREMENTS
STRENGTH: 4000psi @ 28 DAYS
SLUMP: AIR:
METHOD OF TEST
CURING:
BEARING CONTACT: ASTM C1231
TESTING: ASTM C39

MIX DESIGN NUMBER: N/A
DATE OF PLACEMENT: 05/24/2017
TIME SAMPLED: BY: CLIENT
BATCH TIME:
TEMPERATURE (DegF) - AIR: CONCRETE:
WEATHER:
MEASURED SLUMP (in.):
AIR CONTENT (%): UNIT WT (pcf)
TRUCK NO: TICKET NO:
WATER ADDED @ SITE (gal)
LOCATION OF PLACEMENT
ST. LUKES
OPERATING ROOM 1

REPORT OF TESTS

CONCRETE COMPRESSIVE STRENGTH - 4 x 8 CYLINDERS

CYLINDER MARKED		DATE TESTED	AGE (days)	DIAMETER (in.)	AREA (sq.in.)	MAXIMUM LOAD (lbs. force)	COMPRESSIVE STRENGTH (psi)	FRACTURE TYPE	REMARKS
SET	MARK								
K1773	A	05/31/2017	7	4.000	12.57	69460	5530	TYPE 5	
K1773	B	06/21/2017	28						
K1773	C	06/21/2017	28						
K1773	D	06/21/2017	28						
K1773	E	Hold							


Technician:

Report Distribution:

(1) BEVANS@SEASSOCIATES.COM
(1) KMATCHELL@SEASSOCIATES.COM
(1) NPINO@SEASSOCIATES.COM

KANSAS CITY TESTING &

Type 1 | Type 2 | Type 3 | Type 4 | Type 5 | Type 6
| | | | | |
Cone | Cone | Columnar | Shear | Side | Top
Split | | | | Fracture | Fracture


DOUG ARTH, R.G.
REGISTERED GEOLOGIST

Our letters and reports are for the exclusive use of the client to whom they are addressed and shall not be reproduced except in full without the approval of the testing laboratory. The use of our name must receive our written approval. Our letters and reports apply only to the sample tested and/or inspected, and are not indicative of the quantities of apparently identical or similar products.

**REPORT OF
CONCRETE COMPRESSIVE STRENGTH**

CLIENT: STRUCTURAL ENGINEERING ASSOCIATES
ATTN: NICK PINO
1000 WALNUT, SUITE 1570
KANSAS CITY MO 64106

PAGE 1 OF 1

PROJECT NO.: C-12-059
REPORT NO.: K17733
DATE OF SERVICE: 05/24/2017
AUTHORIZATION: NICK PINO
REPORT DATE: 05/27/2017

PROJECT: OPERATING ROOM #2
ST. LUKES

SERVICES: Test compressive strength specimens prepared by others and delivered to our laboratory.

PROJECT DATA

CONTRACTOR:
CONCRETE SUPPLIER:
PLANT:
CLASS OF CONCRETE:
SPECIFICATION REQUIREMENTS
STRENGTH: 4000psi @ 28 DAYS
SLUMP: AIR:
METHOD OF TEST
CURING:
BEARING CONTACT: ASTM C1231
TESTING: ASTM C39

MIX DESIGN NUMBER: N/A
DATE OF PLACEMENT: 05/24/2017
TIME SAMPLED: BY: CLIENT
BATCH TIME:
TEMPERATURE (DegF) - AIR: CONCRETE:
WEATHER:
MEASURED SLUMP (in.):
AIR CONTENT (%): UNIT WT (pcf)
TRUCK NO: TICKET NO:
WATER ADDED @ SITE (gal)
LOCATION OF PLACEMENT
ST. LUKES OPERATING ROOM 2

REPORT OF TESTS

CONCRETE COMPRESSIVE STRENGTH - 4 x 8 CYLINDERS

CYLINDER MARKED		DATE TESTED	AGE (days)	DIAMETER (in.)	AREA (sq.in.)	MAXIMUM LOAD (lbs. force)	COMPRESSIVE STRENGTH (psi)	FRACTURE TYPE	REMARKS
SET	MARK								
K1773	A	05/31/2017	7	4.000	12.57	70380	5600	TYPE 5	
K1773	B	06/21/2017	28						
K1773	C	06/21/2017	28						
K1773	D	06/21/2017	28						
K1773	E	Hold							


Technician:

Report Distribution:

(1) BEVANS@SEASSOCIATES.COM
(1) KMATCHELL@SEASSOCIATES.COM
(1) NPINO@SEASSOCIATES.COM

KANSAS CITY TESTING &

Type 1 Type 2 Type 3 Type 4 Type 5 Type 6
| | | | | |
Cone Cone Columnar Shear Side Top
Split Fracture Fracture


DOUG ARTH, R.G.
REGISTERED GEOLOGIST

Our letters and reports are for the exclusive use of the client to whom they are addressed and shall not be reproduced except in full without the approval of the testing laboratory. The use of our name must receive our written approval. Our letters and reports apply only to the sample tested and/or inspected, and are not indicative of the quantities of apparently identical or similar products.