

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20162552, Public Works Infrastructure Permit - Commercial

SUMMIT SQUARE APARTMENTS

Address: 801 NW DONOVAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
PW-Stabilized Subgrade	Steve Robbins	Passed	Monday, June 19, 2017

Informational

- 1 I talked with Jonathon Meyers and they are hoping to put the surface coat of asphalt on the phase 1 of the parking lot , probably next wednesday.They have rolled and compacted all the subgrade bb buildig 3 and 4.Steve Robbins 05/26/2017 2:32 PM

Informational

- 2 All of the base rock has been installed for the remainder of the parking lot and private street. We will be doing a proofroll after they get in compacted.Steve Robbins 06/14/2017 3:37 PM

Corrective Action Required

- 3 All the subgrade rock has been installed for parking lots and streets. They have compacted the rock and now they are installing the remaining curbs that are leading up to the north entrance.Steve Robbins 06/19/2017 11:15 AM

Comments: