

**PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201**

Inspection Summary

Permit #:PRRES20170130, Building Permit - Residential
Address: 404 SE WEISS CIR, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Mike Copeland	Failed	Tuesday, June 20, 2017

Corrective Action Required

- | | | |
|---|------|---|
| 1 | Misc | 1. Sill plate at garage portal not nailed 3" o.c. Nail garage portal 3" o.c. |
| | | 3. Rear grade, required to have minimum 6" clearance from grade, will check at final. |
| | | 4. Next to deck door, overnotched stud for exterior light. No security blocking. |
| | | 6. Anchor all sill plates per code. (BASEMENT, BOLT WITHIN 12" OF BREAK IN SILL AND MINIMUM 2 PER PLATE.) |
| | | 8. Missing roof truss hangers, check packet. |

Do not insulate.

Comments: