

**PLANNING AND CODES ADMINISTRATION DEPARTMENT**  
**220 SE GREEN STREET**  
**LEE'S SUMMIT, MO 64063**  
**(816) 969-1200 FAX (816) 969-1201**

## Inspection Summary

---

Permit #:PRRES20170130, Building Permit - Residential  
Address: 404 SE WEISS CIR, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Dale Carter	Failed	Wednesday, June 21, 2017

Corrective Action Required

- |   |      |   |
|---|------|---|
| 1 | Misc | 1. Sill plate at garage portal not nailed 3" o.c. Nail garage portal 3" o.c.                              |
|   |      | 3. Rear grade, required to have minimum 6" clearance from grade, will check at final.                     |
|   |      | 6. Anchor all sill plates per code. (BASEMENT, BOLT WITHIN 12" OF BREAK IN SILL AND MINIMUM 2 PER PLATE.) |
|   |      | 8. Missing roof truss hangers, check packet.  |

Do not insulate.

<b>All Rough Inspection - Residential</b>	Dale Carter	Failed	Wednesday, June 21, 2017
---	-------------	--------	--------------------------

Corrective Action Required

- |   |      |   |
|---|------|---|
| 1 | Misc | 1. Sill plate at garage portal not nailed 3" o.c. Nail garage portal 3" o.c.          |
|   |      | 3. Rear grade, required to have minimum 6" clearance from grade, will check at final. |

OK to insulate.

**Comments: 2nd visit today - OK to insulate.**