

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20160642, Public Works Infrastructure Permit - Commercial
Missouri Innovation Campus
Address: 1101 NW INNOVATION PKWY, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
PW-Driveway Inspection	Steve Robbins	Passed	Thursday, June 22, 2017

Informational

- 1 The approach has the curbs installed on the north side. The rock has been installed and has been compacted. Steve Robbins 04/27/2017 8:18 AM

Informational

- 2 The approach on the north side has been poured with 8" of kcmmb mix and has passed. I will wait to give a pass until the south side has been completed. Steve Robbins 04/28/2017 2:47 PM

Informational

- 3 The two approaches for this project has been installed, the rock was compacted and it has been formed. 8" of kcmmb granite was poured. The 2 % slope for the sidewalk going through the approach has also been met. All the curbs for the approach has also been installed. Steve Robbins 06/22/2017 11:47 AM

Comments: