

**PLANNING AND CODES ADMINISTRATION DEPARTMENT  
220 SE GREEN STREET  
LEE'S SUMMIT, MO 64063  
(816) 969-1200 FAX (816) 969-1201**

## Inspection Summary

---

Permit #:PRCOM20161756, Building Permit - Commercial  
Address: 795 NW DONOVAN RD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection:	Inspector:	Outcome:	Date:
<b>Rough Framing Inspection - Commercial</b>	John Borns	Partial	Monday, June 26, 2017

### Corrective Action Required

2	Misc	1ST FLOOR: CHECK ENTIRE PERIMETER SILL PLATE AND ENSURE ALL ANCHOR BOLTS ARE INSTALLED PER IBC: MIN TWO PER PIECE; ONE WITHIN 12" OF EACH END OF EACH PIECE; MAX 4' O/C.
Partial Correction 4	Misc	INTERIOR SHEAR WALLS AT STAIRWELLS OK TO COVER WITH 1ST LAYER GWB WHEN READY
Partial Correction 5	Misc	<b>NAILING OF ROOF SHEATHING APPROVED. OK TO COVER WHEN READY.</b>

### Comments: