

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20160642, Public Works Infrastructure Permit - Commercial
Missouri Innovation Campus
Address: 1101 NW INNOVATION PKWY, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
PW-Street - Surface Course	Steve Robbins	Partial	Tuesday, June 27, 2017

Informational

- 1 The surface was laid this morning over the base that was installed yesterday. The main road going around the building did not have surface installed, just the parking spaces on the north side of the building. Steve Robbins 05/16/2017 4:00 PM

Informational

- 2 Today they are installing surface on the west side of the building in the parking lot and behind the building. They still have base to installed in front of the building. Steve Robbins 06/27/2017 1:34 PM

PW-Proof roll parking lot	Steve Robbins	Passed	Tuesday, June 27, 2017
---------------------------	---------------	--------	---------------------------

Informational

- 1 We did the final proofroll for the parking lot on the last section, the entire parking lot has now been proof rolled. Steve Robbins 06/27/2017 7:38 AM

Comments: