

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

Permit #: PRPWFC20162552, Public Works Infrastructure Permit - Commercial  
SUMMIT SQUARE APARTMENTS  
Address: 801 NW DONOVAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

**Inspection Item:**

| <b>Inspection:</b>     | <b>Inspector:</b> | <b>Outcome:</b> | <b>Date:</b>              |
|------------------------|-------------------|-----------------|---------------------------|
| PW-Street - Proof Roll | Steve Robbins     | Passed          | Tuesday,<br>June 27, 2017 |

**Informational**

1 We have done a proofroll for the final portion of the parking lot and private street. We did a proofroll in the morning and now they are ready for the base asphalt. Steve Robbins  
06/27/2017 7:55 AM

|                       |               |         |                           |
|-----------------------|---------------|---------|---------------------------|
| PW-Street - Base Lift | Steve Robbins | Partial | Tuesday,<br>June 27, 2017 |
|-----------------------|---------------|---------|---------------------------|

**Informational**

1 Yesterday and today they are installing base asphalt in the upper level heading around to the entrance. Steve Robbins 06/27/2017 1:45 PM

**Comments:**