

**PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201**

Inspection Summary

Permit #:PRCOM20161756, Building Permit - Commercial
Address: 795 NW DONOVAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Rough Framing Inspection - Commercial	John Borns	Partial	Tuesday, June 27, 2017

Corrective Action Required

1	Misc	1ST FLOOR: CHECK ENTIRE PERIMETER SILL PLATE AND ENSURE ALL ANCHOR BOLTS ARE INSTALLED PER IBC: MIN TWO PER PIECE; ONE WITHIN 12" OF EACH END OF EACH PIECE; MAX 4' O/C.
Partial Correction		
2	Misc	INTERIOR SHEAR WALLS AT STAIRWELLS OK TO COVER WITH 1ST LAYER GWB WHEN READY
Partial Correction		
3	Misc	NAILING OF ROOF SHEATHING APPROVED. OK TO COVER WHEN READY.
Partial Correction		
4	Misc	EXTERIOR WALL SHEATHING: OK AT S & N ENDS OF BLDG FOR ELECT METER BANKS;

Comments: