
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20162083, Public Works Infrastructure Permit - Commercial

WATER UTILITIES FACILITY

Address: 1200 SE HAMBLÉN RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
PW-Grading/Excavation/Fill Inspection Informational	Brice Lawson	Partial	Wednesday, June 28, 2017

1 Brice Lawson 01/19/2017 4:57 PM

She Digs It installed the 42" HDPE pipe accross Hamblen Rd. The pipe was bedded with 3/4" clean rock and was covered with 3/4" clean rock. The rock was vibrated in with a vibratory plate. Flow fill will not be used on the trench the elevation of the top of the HDPE pipe. The concrete patch is going to be poured a little thicker at 14".

Informational

2 Brice Lawson 03/15/2017 9:29 AM

On 3/14/17 KR Excavating removed the rock construction entrance at the south entrance to this site. They cut the area where the proposed entrance is to be installed to a depth of approx. 14". The subgrade for the drive entrance appeared to be stable.

On 3/15/17 the base rock has been installed where the proposed south entrance is to be installed. KR Excavating compacted this base rock with a steel drum vibratory roller.

Informational

3 Brice Lawson 06/28/2017 3:35 PM

KR Excavating began finish grading the site up around the north and south sides of the building.

PW-ADA Inspection	Brice Lawson	Partial	Wednesday, June 28, 2017
-------------------	--------------	---------	-----------------------------

Informational

1 Brice Lawson 06/28/2017 3:32 PM

Epic concrete removed the ADA ramp and 1 panel of sidewalk north of the north driveway

approach entrance. They used 4K KCMMB concrete mix.

Comments:
