

**PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201**

Inspection Summary

Permit #:PRCOM20170499, Building Permit - Commercial
Address: 910 NW BLUE PKWY, Unit:D, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
In-wall Inspection	John Borns	Failed	Thursday, June 29, 2017

Corrective Action Required

1	Misc	MOUNTING OF IN-WALL ELECTRICAL BOXES: SECURE AGAINST DEFLECTION. STAND-OFFS MUST BE IN CONTACT WITH STRUCTURE TO BE EFFECTIVE.
---	------	--

Corrective Action Required

2	Misc	NEC 300-11, 330.30 & 334-10 INSTALLATION OF MC ELECTRICAL CABLE: NOT SECURELY FASTENED WITHIN 12" OF ENTRY TO BOXES
---	------	---

Comments: DO NOT HANG DRYWALL