

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20160642, Public Works Infrastructure Permit - Commercial
Missouri Innovation Campus
Address: 1101 NW INNOVATION PKWY, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
PW-Street - Base Lift	Steve Robbins	Partial	Monday, July 03, 2017

Informational

1 The 4" of base rock was installed today on the north end of the parking lot. They will start on the base and curbs soon. Steve Robbins 05/15/2017 12:07 PM

Informational

2 They have installed base asphalt around the back side of the building and part of the other side of the parking lot. They will continue today. Steve Robbins 06/13/2017 7:10 AM

Informational

3 The base asphalt has been installed on both sides of the parking lot. We still have base to install on the front side. Steve Robbins 06/16/2017 2:40 PM

Corrective Action Required

4 All the base asphalt for this parking lot has been installed except for the portion in front of the building. We have done a proofroll for that portion and are waiting for the asphalt company. Steve Robbins 07/03/2017 10:56 AM

Comments: