

**PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201**

Inspection Summary

Permit #:PRCOM20161756, Building Permit - Commercial
Address: 795 NW DONOVAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Rough Framing Inspection - Commercial	John Borns	Not Ready	Monday, July 03, 2017
Partial Correction 1 Misc		INTERIOR SHEAR WALLS AT STAIRWELLS OK TO COVER WITH 1ST LAYER GWB WHEN READY	
Partial Correction 2 Misc		NAILING OF ROOF SHEATHING APPROVED. OK TO COVER WHEN READY.	
Corrective Action Required 3 Misc		OK TO COVER EXTERIOR WALL SHEATHING AT: S & N ENDS OF BLDG FOR ELECT METER BANK; STAIRWELLS ABOVE ROOF; BEFORE REQUESTING INSPECTION OF EXTERIOR WALL SHEATHING RE-CHECK AND RE-NAIL FLUSH	

Comments: