

**PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201**

Inspection Summary

Permit #:PRCOM20161765, Building Permit - Commercial
Address: 801 NW DONOVAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Rated Assembly Inspection	John Borns	Partial	Wednesday, July 05, 2017

Partial Correction
1 Misc

OK TO COVER RATED ASSEMBLIES AT STAIRWELLS:

SOUTH STAIRWELL:

FIRST FLOOR 1ST & 2ND LAYERS 5/8" TYPE X MOLD-TOUGH GWB
INCLUDING PRE-ROCK AT TRUSS-JOIST BAYS;

SECOND FLOOR: 1ST LAYER 5/8" TYPE X MOLD-TOUGH GWB
INCLUDING PRE-ROCK AT TRUSS-JOIST BAYS;

NORTH STAIRWELL:

FIRST FLOOR 1ST & 2ND LAYERS 5/8" TYPE X MOLD-TOUGH GWB
INCLUDING PRE-ROCK AT TRUSS-JOIST BAYS;

SECOND FLOOR: 1ST LAYER 5/8" TYPE X MOLD-TOUGH GWB
INCLUDING PRE-ROCK AT TRUSS-JOIST BAYS;

Partial Correction
2 Misc

OK TO COVER RATED ASSEMBLIES PRE-ROCK AT ELEVATOR
SHAFT:

FIRST FLOOR: 1ST & 2ND LAYERS PRE-ROCK AT TRUSS-JOIST BAYS;

SECOND FLOOR: 1ST LAYER PRE-ROCK AT TRUSS-JOIST BAYS;

Comments: