

**PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201**

Inspection Summary

Permit #:PRCOM20161756, Building Permit - Commercial
Address: 795 NW DONOVAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Rough Framing Inspection - Commercial	John Borns	Partial	Friday, July 07, 2017

Partial Correction

1 Misc

INTERIOR SHEAR WALLS AT STAIRWELLS OK TO COVER WITH 1ST LAYER GWB WHEN READY

Partial Correction

2 Misc

NAILING OF ROOF SHEATHING APPROVED. OK TO COVER WHEN READY.

Partial Correction

3 Misc

OK TO COVER ALL EXTERIOR WALL SHEATHING.

Partial Correction

4 Misc

NO ISSUES FOUND WITH FRAMING OF STAIR TOWERS AND ELEVATOR SHAFT; WHERE NO M/E/P TO BE INSTALLED OK TO COVER WHEN READY.

Comments: