

**PUBLIC WORKS ENGINEERING DIVISION**

**Inspection Summary**

Permit #: PRPWFC20160642, Public Works Infrastructure Permit - Commercial  
Missouri Innovation Campus  
Address: 1101 NW INNOVATION PKWY, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

<b>Inspection:</b>	<b>Inspector:</b>	<b>Outcome:</b>	<b>Date:</b>
PW-Street - Base Lift	Steve Robbins	Passed	Friday, July 07, 2017

Informational

1 The 4" of base rock was installed today on the north end of the parking lot. They will start on the base and curbs soon. Steve Robbins 05/15/2017 12:07 PM

Informational

2 They have installed base asphalt around the back side of the building and part of the other side of the parking lot. They will continue today. Steve Robbins 06/13/2017 7:10 AM

Informational

3 The base asphalt has been installed on both sides of the parking lot. We still have base to install on the front side. Steve Robbins 06/16/2017 2:40 PM

Corrective Action Required

4 All the base asphalt for this parking lot has been installed except for the portion in front of the building. We have done a proofroll for that portion and are waiting for the asphalt company. Steve Robbins 07/03/2017 10:56 AM

Informational

5 Today they are installing the remaining base asphalt in front of the building. They are now finished with all the base asphalt in the parking lot. On Monday they will be finishing the surface. Steve Robbins 07/07/2017 3:58 PM

**Comments:**