

**PUBLIC WORKS ENGINEERING DIVISION**

**Inspection Summary**

Permit #: PRPWFC20160642, Public Works Infrastructure Permit - Commercial  
Missouri Innovation Campus  
Address: 1101 NW INNOVATION PKWY, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

**Inspection Item:**

<b>Inspection:</b>	<b>Inspector:</b>	<b>Outcome:</b>	<b>Date:</b>
PW-Street - Surface Course	Steve Robbins	Passed	Monday, July 10, 2017

Informational

1 The surface was laid this morning over the base that was installed yesterday. The main road going around the building did not have surface installed, just the parking spaces on the north side of the building. Steve Robbins 05/16/2017 4:00 PM

Informational

2 Today they are installing surface on the west side of the building in the parking lot and behind the building. They still have base to installed in front of the building. Steve Robbins 06/27/2017 1:34 PM

Informational

3 The last section of surface has been installed in the parking lot. This now completeds all the paving in the parking lot. The base and surface asphalt has all been installed. Steve Robbins 07/10/2017 2:27 PM

**Comments:**