

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #:PRCOM20161177, Building Permit - Commercial
Address: 500 NW MOORE ST, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Rated Assembly Inspection	John Borns	Partial	Tuesday, July 11, 2017

Partial Correction
1 Misc

OK TO COVER WHEN READY 5/8" TYPE X GWB AT UNIT FACE OF STAIRWELL WALLS AT:
214;
314 GWB ABOVE CEILING ONLY

Partial Correction
2 Misc

OK TO COVER WHEN READY RATED ASSEMBLIES AT INTERIOR WALLS AT STAIRWELLS:

FRAMING + SHAFT LINER BOARD -- WELL FACE + UNIT SIDE AT:
102; 202; 203; 213; 302; 303; 313; 314;

WEST STAIRWELL:
5/8" TYPE X GWB AT STAIRWELL FACE AT:

5/8" TYPE X GWB AT BACK FACE AT: WALLS ABOVE 4TH FLR CEILING AT ATTIC;

Partial Correction
3 Misc

OK TO TAPE, MUD AND FIRE-STOP 5/8" TYPE X GWB CEILINGS AND WALLS AT:

CEILING ONLY AT 201;

204; 205; 206; 207; 208; 209; 211; 212; 214; 215; CORR 216; 217;
CORR 219; 221; 222; 223; 224; **[218;**

CORR 301/316/325; 304; 306; 307; 308; 309;310; 311; 312; 314;
315; 317; **[318;**

**Rough Framing
Inspection -
Commercial**

John Borns

Partial

Tuesday, July 11, 2017

Partial Correction
2 Misc

**PREVIOUSLY UNGROUTED TUBE COLUMN BASE PLATES NOW
FOUND TO BE GROUTED -- TWO AT NW STAIR TOWER AND
TWO AT SE STAIR TOWER**

Comments: