

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRRES20160984, Building Permit - Residential

Address: 3341 SW JESSIE CIR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
PW-Sidewalk Inspection	Brice Lawson	Partial	Thursday, July 13, 2017

Informational

- 1 Brice Lawson 07/13/2017 1:45 PM
The sidewalk forms are set and the rock has been compacted.

Driveway Inspection	Brice Lawson	Failed	Thursday, July 13, 2017
---------------------	--------------	--------	----------------------------

Corrective Action Required

- 1 Brice Lawson 07/13/2017 1:46 PM
The driveway forms are set and the rock has been compacted. It appears that there is not 4" of rock over the soil subgrade in the driveway approach area. Make necessary adjustments to install 4" of rock over the proposed driveway approach area.

At the east side of the driveway approach. The driveway approach forms are set up so that the driveway approach for 3345 SW Jessie Cir. will intersect with this 3342 SW Jessie Cir. Bill Kenney and Sharon Rymer(the owners of these properties) have signed an agreement to be responsible for the concrete on their respective lots.

Comments: